

STATUS OF CAAP AND DOTr PROJECTS

(As of 15 April 2021)

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------------------|---|---|--|---|-------------------------------------|---|
| LUZON | | | | | | | |
| AREA 1 | | | | | | | |
| 1 | Laoag International Airport | Construction of New Administration Building | a) CAAP APP 2019 b) 13,985,972.92 | a) By Contract b) Redcar Trading & Construction c) 13,871,383.31 | a) 180 CD b) 08 December 2020 c) 06 June 2021 | Jasper S. Ponce | Completed as of 23 December 2020 ADMS-TIT initial inspection prior to final payment: 05 February 2021 Rectified noted punchlist last 26 March 2021 For processing of final billing |
| 2 | Laoag International Airport | Construction of Sub-Station for Transformer to be used for the newly constructed Powerhouse | a) CAAP APP 2019 b) 7,325,275.86 | a) By Contract b) Redcar Trading & Construction c) 7,275,362.64 | a) 120 C.D. b) 06 June 2019 c) 03 October 2019 | Rogelio U. Antolin Jr. | Completed as of 02 Dec 2019 ADMS-TIT initial inspection prior to final payment: 04 February 2021 For processing of final billing. |
| 3 | Laoag International Airport | Installation of Feeder Lines & Construction of Fuel Day Tank | a) CAAP APP 2018 b) 7,437,987.29 | a) By Contract b) Redcar Trading & Construction c) 7,393,704.56 | a) 75 C.D. b) 30 November 2018 c) 12 February 2019 | Rogelio U. Antolin Jr. | Completed as of 19 May 2019 ADMS-TIT initial inspection prior to final payment: 04 February 2021 For processing of final billing. |
| 4 | Laoag International Airport | Expansion of Apron | a) CAAP APP 2016 b) 21.3M | a) By Contract b) S.M Castro Management & Construction Services c) 20,566,517.34 | a) 60 C.D b) 14 November 2016 c) 13 Jan 2017 | Jasper S. Ponce | Completed as of 8 February , 2017 ADMS-TIT initial inspection prior to final payment: 18 September 2018 With Certificate of Final Acceptance |
| 5 | Laoag International Airport | Completion/ Improvement of Laoag Terminal Building | a) CAAP APP 2015 b) 39.9 M | a) By Contract b) T.J. Velasco Construction & Supply c) 34,727,321.46 | a) 210 C.D. b) 04 May 2014 Revised duration due to variation order #1: 240 C.D. | Emerson P. Salas | Completed as of 25 December 2016 ADMS-TIT initial inspection prior to final payment: 11 September 2017 100% Paid Financially |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|---|---|--|---|-------------------------------------|---|
| 10 | Lingayen Airport | Concreting Of Apron W/ Drainage Canal | a) CAAP APP 2019 b) 17,361,574.73 | a) By Contract b) Supreme ABF Construction & Supply Company c) 13,235,912.78 | a) 100 CD b) 26 November 2019 c) 06 March 2020 Note: On the target completion date of 06 March 2020, physical accomplishment is only 70.52% | Darwin L. Lintag | Suspended as of 17 June 2020. 74% physical accomplishment Project suspended due to flooding of apron Projected Completion Date: 30 April 2021 (Liquidated Damages will be imposed to the Contractor for every day of delay of completion of the project) |
| 11 | Lingayen Airport | Asphalt Overlay of Runway | a) CAAP APP 2018 b) 43,551,020.23 | a) By Contract b) Masulot Construction c) 36,337,723.98 | a) 75 CD b) 24 January 2020 c) 08 April 2020 Revised Completion Date due to unfavorable weather, suspension, VO: 03 August 2020 | Darwin L. Lintag | Completed as of 02 August 2020 |
| 12 | Lingayen Airport | Construction of One (1) Bay Fire Station Building | a) CAAP APP 2017 b) 3,369,590.07 | a) By Contract b) Advance Tech Construction & Trading Corp. c) 3,148,194.44 | | Darwin L. Lintag | Completed as of 15 Feb 2019 |
| 13 | Vigan Airport | Site Acquisition | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 79,790,000 | | | | 100% preparation of POW & TOR for Appraisal and Survey Services For submission and approval |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|---------------|---|---|--|---|-------------------------------------|--|
| 14 | Vigan Airport | <p>Vigan Airport Development Project</p> <p>Scope of Work:</p> <ol style="list-style-type: none"> Expansion of Passenger Terminal Building (approx. area – 300 sq. meters) Construction of Administration Building (12 meters x 10 meters) Construction of Power House (8 meters x 6 meters) Construction of Overhead Water Tanks (5,000 gals – PTB and 10,000 gals – FSB) Repainting of Runway Markings Strip Width Correction, Runway Strip End (60 meters x 30 meters) Runway End Safety Area (90 meters x 60 meters) Construction of Turn Around Pad (approx. area – 532 sq. meters) Construction of Vehicular Parking Area (approx. area – 1,200 sq. meters) Construction of Fence (CHB – 8 bays and Cyclone Wire – 19 bays) | <p>a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2018 b) 80.0M</p> | <p>a) By Contract b) Syndtite Construction Corporation c) Php69,621,561.42</p> | <p>a) 420 CD b) 14 October 2020 c) 08 December 2021</p> <p>Note: Project suspended from 15 October 2020 to 09 December 2020 Due to compliance w/ IATF requirements Actual commencement of work: 10 December 2020</p> <p>Revised Target Date of Completion: 03 February 2022</p> | Jasper S. Ponce | On-going Construction 4.51% physical accomplishment |
| 15 | Vigan Airport | Construction of Two (2) Bay Fire Station Building | <p>a) CAAP APP 2017 b) 4.2 M</p> | <p>a) By Contract b) JV Lagon Construction Corp. c) 3,614,346.18</p> | | Emerson P. Salas | Completed as of 03 May 2019 |
| | AREA 2 | | | | | | |
| 17 | Basco Airport | <p>BASCO AIRPORT DEVELOPMENT PROJECT</p> <p>Extension of RWY 24 including strip correction and Slope Protection using Coconet Bio-engineering Solution</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> Extension of RWY 24 including strip correction (Station 1+244.33 to Station 1+360.00) Slope Protection using Coconet Bio-engineering Solution <p>Total length = 306 linear meters</p> | <p>a) DOTr GAA 2021 (Downloaded) b) 32.0 M</p> | | | | For processing and approval of POW & Plans |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|---------------|--|---|---|--|-------------------------------------|--|
| 18 | Basco Airport | BASCO AIRPORT DEVELOPMENT PROJECT Widening of Stopway and Runway Asphalt Overlay including strip width correction Scope of Work: - from sta. -0+90 to sta. 1+334.33Widening of Stopway (Station -0+090.00 to Station 0+000.00) - Runway Asphalt Overlay including strip width correction (Station 0+000.00 to Station 1+244.33) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b) 145.0M | | | | For processing and approval of POW & Plans |
| 19 | Basco Airport | Basco Airport Development Project Scope of Work: - Construction of CHB Fence : 240 bays @ 10.0m per bay - Construction of Security Fence : 262 bays @ 2.0m per bay - Construaction of Frangible Fence : 44 bays @ 6.0m per bay - Provision of Crash Gate : 2 sets @ 4.0m per set | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 33.2M | a) By Contract b) First North Pacific Construction & Development Corp. c) 22,283,237.66 | a) 240 C.D. b) 20 November 2019 c) 16 July 2020 | Noel Peñaojas | On-going construction 69.73% physical accomplishment Revised Completion Date due to unfavorable weather, suspension and time extention: 28 August 2021 50% workers only were allowed within the site as compliance with the ordinance and health protocol of the local government. |
| 20 | Basco Airport | 'Basco Airport Development Project (Upgrading of Runway Including Strip Corrections and Ditch Canal) Scope of Work: - Ditch Canal: 837.5 li.m. - Excavation & Disposal: Sta. -0+109.10 to 1+310.00 - Embankment: Sta. -0+109.10 – Sta 1+244.33 - Portland Cement Concrete Pavement: 1. Existing Runway: 2388.66m x 1m x 0.3 m thk. 2. Runway Shouder: 2388.66m x 2m x 0.25 m (ave.) thk. | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 65.074M | a) By Contract b) Alpha & Omega General Contractor & Development Corp. c) 58,976,636.95 | a) 150 C.D. b) 10 July 2019 c) 07 December 2019 | Noel Peñaojas | Suspended as of 20 October 2020 95.49% physical accomplishment Project suspended due to approval of Variation Order (deductive of ditch canal and excavation, additive of slope protection at ditch canal and strip end) Revised Completion Date due to unfavorable weather, suspension, VO and time extention: 06 October 2021 Re- submission of VO for 2nd checking: 06 April 2021 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|---|---|---|--|-------------------------------------|---|
| 21 | Calayan Airport | Calayan Airport Development Project (Extension of Runway & Runway Markings) Scope of Work - To construct runway extension (80m x 18m) with shoulder grade correction (7.5m x 80m both sides) and runway markings | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 10.80M | a) By Contract b) 1129 Builders c) 9,769,303.56 | a) 90 CD b) 16 October 2020 c) 14 January 2021 Note: Actual commencement after complying with the IATF requirements: 07 November 2020 Revised Target Date of Completion: 05 February 2021 | Noel Peñaolas | On-going Construction 70% physical accomplishment (Liquidated Damages will be imposed to the Contractor for every day of delay of completion of the project) |
| 22 | Cauayan Airport | Continuation of Asphalt overlay of runway Scope of Work: -From sta. 0+790 to sta. 0+850 (60m x 30m) & sta. 0+835.09 to sta 1+298 (463m x 30m) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 40 M | a) By Contract b) Syndite Construction Corp. c) 39,117,461.23 | a) 60 CD b) 16 July 2020 c) 13 September 2020 Project cannot commence due to non-possession of site (DOTr project was only completed & turned over last 09 March 2021) | Maribeth Ogena | Suspended as of 14 July 2020 0% physical accomplishment Project suspended due to preparation and approval of method of working plan prior to the issuance of Notice to Airmen (NOTAM) |
| 23 | Cauayan Airport | Cauayan Airport Development Project- Expansion of Passenger Terminal Building (1,610 sq.m.) | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-1) b) 58,577,000.00 | | | | For Preparation of Bid Docs by PMD |
| 24 | Cauayan Airport | Development of Cauayan Airport (Strip width Correction) Scope of Work: -Strip grade correction 27.5 meters on both sides of the runway. | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 33.0 M | a) By Contract b) St. Raymund Construction Inc. c) 27,554,730.92 | a) 180 C.D. b) 27 September 2019 c) 25 March 2019 | Michael Ilagan | Completed as of 21 October 2019. ADMS-TIT initial inspection prior to final payment: 26 September 2020 Rectified of noted punchlist: 12 October 2020 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|---|---|---|--|---------------------------------------|--|
| 25 | Cauayan Airport | Expansion of Apron | a) CAAP APP 2016 b) 15.2 M | a) By Contract b) D.C.E Construction c) 14,362,124.54 | a) 75 C.D. b) 21 September 2016 c) 04 December 2016 Revised Completion date: 11 March 2017 Actual completion date: 09 March 2017 | Michael Ilagan | Completed as of 09 March 2017 ADMS-TIT initial inspection prior to final payment: 12 February 2020 With Certificate of Final Acceptance |
| 26 | Cauayan Airport | Provision of 45 Degrees Taxiway | a) CAAP APP 2016 b) 7.2 M | a) By Contract b) D.C.E Construction c) 7,171,081.33 | a) 75 C.D. b) 23 August 2017 c) 05 November 2017 Revised Completion date: 01 June 2018 Actual completion date: 31 May 2018 | Michael Ilagan | Completed as of 31 May 2018 ADMS-TIT initial inspection prior to final payment: 12 February 2020 With Certificate of Final Acceptance |
| 27 | Cauayan Airport | Expansion of Passenger Terminal Building | a) CAAP APP 2014 b) 16.7 M | a) By Contract b) S.M. Castro Management & Const. Services c) 16,024,257.83 | | Ferdinand M. Noleal Michael Ilagan | Completed as of 06 July 2015 |
| 33 | Palanan Airport | Widening of Runway including Grading of both Runway End Strips at Palanan Airport Scope of Work: -Widening of Runway from Sta. 0+504 to Sta. 1+000 x 6m (on both sides) and Grading of Runway End Strips from Sta. -0+067.92 to Sta. 0+000 & Sta. 1+000 to Sta. 1+051 | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 20.0 M | a) By Contract b) Hyper J Construction & Supply c) 19,420,083.20 | a) 150 C.D. b) 20 November 2019 c) 18 April 2020 Note: Actual Project Started due to issuance of NOTAM/MOWP, IATF clearances: 03 June 2020 | Maribeth Ogena | On-going construction 18.53% Physical Accomplishment Revised Completion Date due to unfavorable weather condition: 21 May 2021 Projected Completion Date: 30 September 2021 (Liquidated Damages will be imposed to the Contractor for every day of delay of completion of the project) |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|---|---|---|---|-------------------------------------|--|
| 34 | Palanan Airport | Expansion/ Improvement of Terinal Building including Construction of 5,000 Gallons Overhead Water Tank Pump House | a) CAAP APP 2017 b) 8.9 M | a) By Contract b) D.C.E Construction c) 8,874,793.98 | a) 210 C.D. b) 09 November 2017 c) 06 June 2018 Revised Completion date: 24 August 2018 Actual completion date: 20 December 2018 | Michael Ilagan | Completed as of 20 December 2018 ADMS-TIT initial inspection prior to final payment: 12 February 2020 With Certificate of Final Acceptance |
| 35 | Palanan Airport | Construction of One Bay Fire Station Building | a) CAAP APP 2017 b) 3.3 M | a) By Contract b) D.C.E Construction c) 3,388,322.29 | a) 180 C.D. b) 20 March 2017 c) 15 September 2017 | Michael Ilagan | Completed as of 25 October 2017 ADMS-TIT initial inspection prior to final acceptance: 12 February 2020 With Certificate of Final Acceptance |
| 36 | Palanan Airport | Construction of Perimeter/ Security Fence | a) CAAP APP 2016 b) 4.8 M | a) By Contract b) D.C.E Construction c) 4,798,257.31 | a) 90 C.D. b) 05 August 2016 c) 02 November 2016 Revised completion date: 25 September 2017 Actual completion date: 18 September 2017 | Michael Ilagan | Completed as of 18 September 2017 ADMS-TIT initial inspection prior to final payment: 12 February 2020 With Certificate of Final Acceptance |
| 37 | Palanan Airport | Palanan Airport Development Project (Concreting of Runway) | a) CAAP APP 2014 b) 22.7 M | a) By Contract b) S.M. Castro Management & Construction Services c) 22,541,435.92 | | Ferdinand M. Noleal | Completed |
| 41 | Tuguegarao Airport | Construction of Control Tower | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b) 61.8M | | | | For Award of Contract to Leagcy Construction Corp. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|--|--|---|--|-------------------------------------|--|
| 42 | Tuguegarao Airport | 1. Rehabilitation of Existing Passenger Terminal Building 2. Construction of Pump House 3. Construction of Administrative Building and Runway Strip Width Correction and development of other airport facilities | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 115.100M | | | | For award of contract to DL Cervantes Construction Corp/Kimikarlai Construction Development Corp (JV) |
| 43 | Tuguegarao Airport | Tuguegarao Airport Development Project Scope of Work: 1. Continuation of Runway Strip Width Correction (from sta. -0+135 to sta. 2+109) 2. Strip Ends (from sta. -0+70.23 to sta. -0+135, sta. 2+34.79 to 2+109) 3. Ditch Canal 4. Box Culvert & RCPC 5. Development of other airport facilities | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 77,452,160.28 | a) By Contract b) Camia Construction Dev't Corp. c) 72,834,499.22 | a) 240 C.D. b) 15 January 2020 c) 10 September 2020 | Michael Ilagan | Ongoing Construction 89.07% physical accomplishment Revised Completion Date due to unfavorable weather: 28 March 2021. Projected Completion Date : 31 May 2021 (Liquidated Damages will be imposed to the contractor for every day of delay of completion) |
| 44 | Tuguegarao Airport | Development of Tuguegarao Airport (Strip Width Correction/ Earthworks) Scope of Work: -strip grade correction 27.5 meters on both sides of the runway. From Sta. -0+070 to Sta. 2+030.00 | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 10.70 M | a) By Contract b) GA Flores Construction Inc. c) 8,171,339.76 | a) 120 C.D. b) 26 March 2019 c) 24 July 2019 | | Completed as of 12 July 2019 ADMS-TIT final inspection prior to final acceptance: October 2020 With Certificate of Final Acceptance |
| Area 3 | | | | | | | |
| 46 | Baler Airport | Lot acquisition for expansion of landside area including relocation of apron and taxiways (400m x 250m) | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 62.929M | | | | For DOTr concurrence of POW and TOR for Appraisal and Survey Services |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|--|---|---|--|-------------------------------------|--|
| 47 | Baler Airport | Baler Airport Development Project Scope of Work: 1. Extension at Runway 23 2. Extension at Runway 05 3. Earthworks 4. Ditch Canal 5. Runway Markings 6. Reinforced Concrete Pipe Culvert | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 75.519 M | a) By Contract b) Cavacon Corporation c) 72,796,969.29 | a) 365 CD b) 30 October 2020 c) 29 October 2021 Note: Project suspended as 31 October 2020 until 13 January 2021 due to conduct of joint survey and issuance of NOTAM | Paul John A. Ruiz | On-going Construction 9.97% physical accomplishment. |
| 48 | Baler Airport | 'Baler Airport Devt. Project 1. Construction of PTB 2. Construction of Admin Bldg. 3. Construction of CFR Bldg. 4. Power house Bldg. 5. 1000 Overhead Water Tank 6. Construction of Guard House 7. Construction of Communal Toilet 8. Construction of CHB fence w/ barbed wire 9. Construction of Security Fence 10. Site Development: a. Construction of VPA & Access Road b. Drainage System | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 181.552 | | | | DED:99.58% completed POW: 75.69% completed |
| 49 | Calapan Airport | Calapan Airport Development Project: Scope of Work: -Asphalting of Runway | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 b) | a) By Contract b) Syndtite Construction Corp. c) 33,667,914.00 | a) 120 C.D. b) 14 October 2020 c) 11 February 2021 Note: Project suspended as 15 October 2020 until 14 January 2021 due to conduct of joint survey and issuance of NOTAM | Paul John A. Ruiz | On-going Construction 13.82% Physical Accomplishment Revised Completion Date due to suspension (joint survey and issuance of NOTAM): 13 May 2021 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|----------------------|--|---|--|--|---|--|
| 50 | Calapan Airport | Rehabilitation of Perimeter Fence | a) CAAP APP 2017 b) 5.8 M | a) By Contract b) FAAA Construction & Trading c) 4,835,130.55 | a) 90 C.D b) 07 March 2018 c) 05 June 2018 | Paul John A. Ruiz | Completed as of 28 May 2018 ADMS-TIT initial inspection prior to final payment: 04 March 2020 For processing of final billing |
| 52 | Clark Int'l. Airport | Renovation & Improvement of CAAP Facilities | a) CAAP APP 2017 b) 7,809,912.28 | a) By Contract b) Arnold G. Cosipag Constrction c) 7,475,364.25 | a) 150 C.D. b) 20 November 2018 c) 04 July 2019 | Jay Bryan C. Torrente | Completed as of 03 July 2020 ADMS-TIT initial inspection prior to final payment: 16 July 2020 For processing of final billing |
| 53 | Iba Airport | Concreting of Apron and Taxiway | a) CAAP APP 2017 b) 13.7 M | a) By Contract b) A.C. Cunanan Construction, Inc. c) 11,502,212.20 | | Demetrio L. Apolinar Esteban J. Decena | Completed as of 22 March 2018 ADMS final inspection priot to final acceptance: 02 May 2019 With Certificate of Final Acceptance |
| 54 | Iba Airport | Construction of Fire Station Building | a) CAAP APP 2016 b) | a) By Contract b) Redcar Trading & Construction c) 3,363,801.27 | a) 180 C. D b) 04 April 2016 c) 01 October 2016 | Jay Bryan C. Torrente | Completed as of 15 August 2016 ADMS-TIT initial inspection prior to final payment: 02 September 2016 For processing of final billing. |
| 55 | Lubang Airport | Expansion of Passenger Terminal Building | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 17.5 M | | | | For negotiated procurement due to two (2) failed biddings. |
| 56 | Lubang Airport | Continuation of Improvement of Runway and Concreting of Apron | a) CAAP APP 2014 b) 43 M | a) By Contract b) S.M. Castro Management & Const. Services c) 42,949,054.23 | | Renne A. Santiago | Completed |
| 59 | Marinduque Airport | Marinduque Airport Development Project Completion of Concreting of Runway | a) CAAP APP 2018 b) 12,867,023.27 | a) By Contract b) Advance Tech Construction & Trading Corp. c) 12,750,429.71 | a) 90 C.D b) 02 July 2018 c) 30 September 2018 | Nonato M. Gayondato | Completed as of 09 November 2018 ADMS-TIT final inspection prior to final acceptance: 14 December 2020 With Certificate of Final Acceptance. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|---|---|---|--|-------------------------------------|---|
| 60 | Marinduque Airport | Continuation of Improvement of Runway | a) CAAP APP 2013 b) 29.1 M | a) By Contract b) GEA Construction Corp. c) 25,700,2959.13 | | Nonato M. Gayondato | Completed |
| 67 | Plaridel | Continuation of Asphalt Overlay of Taxiway and Upgrading of Runway and Taxiway Shoulders | a) CAAP APP 2017 b) 9.9 M | a) By Contract b) Mecon System Services and Maintenance Products c) 8,675,640.29 | | Esteban J. Decena | Completed as of 28 February 2018 ADMS-TIT final inspection prior to final acceptance: 16 April 2019 With Certificate of Final Acceptance |
| 68 | Plaridel | Continuation of Asphalt Overlay of Runway and Taxiway | a) CAAP APP 2014 b) 19.7 M | a) By Contract b) S.M. Castro Management & Construction Services c) 18,573,285.49 | | Ferdinand M. Noleal | Completed |
| 69 | Romblon Airport | Romblon Airport Development Project (Improvement of Runway) | a) CAAP APP 2013 b) 34.08M | a) By Contract b) GEA Construction Corporation c) 25,900,961.21 | | Alexander M. Abag | Completed |
| 70 | Romblon Airport | Romblon Airport Development Project (Concreting of Apron and Taxiway) | a) CAAP APP 2011 b) | a) By Contract b) GEA Construction Corporation c) 31,644,965.90 | | Jasper S. Ponce | Completed as of 27 September 2012 ADMS-TIT final inspection prior to final acceptance: 16 December 2013 with Certificate of Final Acceptance |
| 72 | San Jose Airport | Reblocking of Apron Scope of Work: - To remove and replace existing apron pavement (80m x 122m) | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 51.364 M | a) By Contract b) ARKY Construction & Supply c) 29,806,808.45 | a) 120 C.D. b) 01 March 2020 c) 29 June 2020 Actual Project Started: 13 June 2020 (due to non-possession of site, Issuance of NOTAM, compliance with IATF clearances) | Alfred Sheldon Sevallos | On-going construction 70.15% physical accomplishment Revised Target Date of Completion: 25 January 2021 (due to unfavorable weather) Projected Target Date of Completion: 15 May 2021 (Liquidated Damages will be imposed to the contractor for every day of delay of completion) |
| 79 | Sangley Airport | Proposed General Aviation Sangley Airport Development Project | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) | a) By Contract b) Marakesh Enterprises c) 2,401,615.13 | a) 45 C.D. b) 22 October 2019 c) 05 December 2019 | Jay Bryan C. Torrente | Completed as of 08 November 2019 ADMS-TIT final inspection prior to final acceptance: With certificate of Final Acceptance. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|--|--|---|--|-------------------------------------|---|
| 80 | Sangley Airport | Site Development of Sangley Airport (Construction of Cargo Building & Site Development of CAAP Facilities) | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 | a) By Contract b) Marakesh Enterprises c) 9,417,992.22 | a) 105 C.D b) 22 October 2019 c) 04 February 2020 | Jay Bryan C. Torrente | Completed as of 05 June 2020. ADMS-TIT initial inspection prior to final payment: 16 July 2020. For processing of final billing |
| 81 | Sangley Airport | 'Supply and installation of Communications and Airfield Lighting System (ANS Project) | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 153,333,344.00 | a) By Contract b) c) 99,633,800.00 | | | Completed as of 22 January 2020 (ANS Project) ANS-TIT initial inspection prior to final payment: 30 January 2020. For processing of final billing |
| 82 | Sangley Airport | Construction of Two (2) Bay Fire Station Building | a) CAAP APP 2017 b) 3.9 M | a) By Contract b) Advance Tech Construction & Trading Corp. c) 3,486,797.03 | | Jay Bryan C. Torrente | Completed as of 12 July 2018 ADMS-TIT initial inspection prior to final payment: 30 May 2019 For processing of final billing |
| 83 | Sangley Airport | Asphalt Overlay of Runway | a) CAAP APP 2017 b) 40.7M | a) By Contract b) Pacific Concrete Products c) 29,279,477.87 | | Darwin L. Lintag | Completed as of 03 May 2018 ADMS-TIT final inspection prior to final acceptance: 10 September 2019 With certificate of Final Acceptance. |
| 84 | Sangley Airport | Proposed Administration Building | a) CAAP APP 2017 b) 4.8 M | a) By Contract b) T.M. Abad Construction c) 4,037,221.84 | | Jay Bryan C. Torrente | Completed as of 12 August 2018 ADMS-TIT final inspection prior to final acceptance: 16 December 2020 With certificate of Final Acceptance. |
| 87 | Tagaytay Radar | Improvement of Existing Radar Complex Guest House | a) CAAP APP 2019 b) 2.185M | a) By Contract b) MARAKESH ENTERPRISES c) 2,185,662.1 | | Raul Crucena | 100% physical accomplishment; For Schedule of TIT Inspection |
| 88 | Tagaytay Radar | Proposed Two- Storey GAD Center | a) CAAP APP 2015 b) 11.3 M | a) By Contract b) J.S. General Contractor c) 10,399,411.34 | | Raul Crucena | Completed as of October 2016 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|--|--|---|--|-------------------------------------|--|
| Area 4 | | | | | | | |
| 89 | Busuanga Airport | <p>Improvement of Drainage System and Rehabilitation of Access Road, Curb and Gutter including VPA and Pavement Markings at Busuanga Airport</p> <p>Scope of Work</p> <ul style="list-style-type: none"> - Improvement of drainage system <ol style="list-style-type: none"> 1. Existing Open Canal w/ Cover : Length= 69.0m. 2. Existing Culvert Pipe Drainage : Length= 47.0m. - Rehabilitation of access road, curb & gutter <ol style="list-style-type: none"> 1. Pavement thickness: 200mm 2. Total Volume: 236.60 cu.m. 3. Curb and Gutter: 238.0m. | <p>a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2)</p> <p>b) 5M</p> | <p>a) By Contract b) 1st JE Adlwan Construction & Supply Corp. c) 3,884,988.44</p> | <p>a) 65 C.D. b) 01 September 2020 c) 04 November 2020</p> | Alexander M. Abag | <p>On-going construction 72.63% physical accomplishment</p> <p>Projected Completion Date: 16 April 2021</p> <p>(Liquidated Damages will be imposed to the Contractor for every day of delay of completion of the project)</p> |
| 90 | Busuanga Airport | <p>Construction of Perimeter Fence</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> -Concrete Post with 9 Barbed Wire : 12,808 Linear meter – 6,404 bays @ 2.0m | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016</p> <p>b) 14,162,904.42</p> | <p>a) By Contract b) Jargon Construction and Supply c) 13,939,740.60</p> | <p>a) 170 C.D. b) 16 August 2018 c) 02 February 2019</p> | Gerald C. Gonzales | <p>Completed as of 10 September 2019</p> <p>100% paid financially</p> |
| 91 | Busuanga Airport | <p>Construction of Runway Embankment - Phase II</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> -To construct initial runway embankment, aggregate subbase course and lean concrete from Sta 0+900 to Sta 1+340 (440m) | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016</p> <p>b) 953,415,401.72</p> | <p>a) By Contract b) IBC International Builders Corp./One Hundred Percent Construction and Development Corp. JV c) 299,744,692.15</p> | <p>a) 300 CD b) 01 December 2020 c) 26 September 2021</p> | Arnel F. Borlado | <p>On-going construction 24.13% physical accomplishment</p> <p>Suspended due to complaint on alleged illegal quarrying of OHPCDC inside the Busuanga Pasture Reserved: 22 February 2021</p> <p>Revised Target Date of Completion: to be determined once project resumes.</p> |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|--|--|--|--|-------------------------------------|---|
| 92 | Busuanga Airport | <p>Construction of Runway Embankment at Busuanga Airport (Phase I)</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> - Initial embankment for runway - Runway strip embankment - Crushed aggregate base course - Lean concrete base course, 150mm thk. <p>To construct initial runway embankment, aggregate subbase course and lean concrete from Sta 1+340 to Sta 2+400 (1,060m)</p> | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016</p> <p>b) 972,651,680.54</p> | <p>a) By Contract</p> <p>b) BCT Trading & Construction / IBC International Builders</p> <p>c) 583,322,024.79</p> | <p>a) 485 C.D.</p> <p>b) 17 April 2019</p> <p>c) 13 August 2020</p> | Arnel F. Borlado | <p>On-going construction 84.20% physical accomplishments</p> <p>Suspended due to complaint on alleged illegal quarrying of OHPCDC inside the Busuanga Pasture Reserved: 22 February 2021</p> <p>Revised Target Date of Completion: to be determined once project resumes.</p> <p>Projected Completion Date: 17 April 2021</p> |
| 93 | Busuanga Airport | Consultancy Service for Busuanga Development Project | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016</p> <p>b) 35,468,415.04</p> | <p>a) By Contract</p> <p>b) TCGI Engineers</p> <p>c) 34,843,450.00</p> | <p>a) 300 C.D.</p> <p>b) 26 Dec. 2018</p> <p>c) 21 Oct. 2019</p> <p>Revised Target Date of Completion due to time extension: 29 November 2020</p> | Arnel F. Borlado | Completed as of 09 October 2020 |
| 94 | Busuanga Airport | Expansion of Apron | <p>a) CAAP APP 2019</p> <p>b) 18,438,039.99</p> | <p>a) By Contract</p> <p>b) One Hundred Percent Construction & Development Corporation</p> <p>c) 16,194,132.14</p> | <p>a) 135 C.D.</p> <p>b) 28 July 2020</p> <p>c) 09 December 2020</p> <p>Revised target date of completion due to unfavorable weather condition: 16 February 2021</p> | Alexander M. Abag | Completed as of 09 February 2021 |
| 95 | Busuanga Airport | Rehabilitation of the Airport's Facilities (Passenger Terminal Building) | <p>a) CAAP APP 2018</p> <p>b) 17,323,273.97</p> | <p>a) By Contract</p> <p>b) St. Gerrard Const. Gen. Contractor & Dev't. Corp.</p> <p>c) 17,111,969.70</p> | <p>a) 210 C.D.</p> <p>b) 25 June 2018</p> <p>c) 21 January 2019</p> | Gerald C. Gonzales | <p>On going implementation, 92.13% physical accomplishments</p> <p>Projected completion date: 15 May 2021</p> <p>(Liquidated Damages will be imposed to the Contractor for every day of delay of completion of the project)</p> |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|---------------------|--|---|---|--|-------------------------------------|---|
| 96 | Cuyo Airport | <p>Cuyo Airport Development Project (Concreting of Runway, Strip Width Correction & Runway Markings)</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> - Runway Strip Width Corection: Sta. 0+620 to Sta. 0+720 x 25m wide on both sides - Sta. 0+720 to Sta. 0+920 x 30m wide both sides - Unpaved Runway: 100m x 30m x 0.30m thk. (from Sta. 0+620 to Sta. 0+720) - 200m x 6m x 0.60m thk. Crushed (Sta. 0+720 to Sta. 0+920 x 30m wide both sides) - Concreting of Runway: 200m x 18m x 0.30m thk. PCCP (from Sta. 0+720 to Sta. 0+920) - Runway End Strip Correction: Sta. 0+920 to Sta. 1+000 x 90m wide | <p>a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2)</p> <p>b) 30.0 M</p> | | | | for award of contract to E.M. Abin Trading & Construction |
| 97 | Cuyo Airport | Construction of Passenger Terminal Building/Admin/ARFF | <p>a) CAAP CY 2019</p> <p>b) 19,758,657.05</p> | <p>a) By Contract</p> <p>b) E.M. ABIN TRADING & CONSTRUCTION</p> <p>c) 19,758,134.52</p> | <p>a) 320 CD</p> <p>b) 28 May 2019</p> <p>c) 12 April 2020</p> <p>Revised Target Date of Completion: 08 July 2020 due to unfavorable weather and suspension due to covid</p> | Alfred Sheldon Sevallos | Completed as of 31 July 2020 |
| 98 | Cuyo Airport | Construction of Perimeter Fence | <p>a) CAAP CY 2019</p> <p>b) 3,479,163.19</p> | <p>a) By Contract</p> <p>b) E.M. ABIN TRADING & CONSTRUCTION</p> <p>c) 3,236,688.65</p> | | Alfred Sheldon Sevallos | Completed as of 12 August 2019 |
| 100 | San Vicente Airport | <p>DEVELOPMENT OF SAN VICENTE AIRPORT (Phase II)</p> <p>1. Strip grade correction and construction of 1,822 ditch canal from Sta+766.03 to Sta 1+629.73 on both sides</p> | <p>a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019</p> <p>b) 48,121,247.55M</p> | <p>a) By Contract</p> <p>b) Keilana Resources and Development Corporation</p> <p>c) 45,293,075.52</p> | <p>a) 210 C.D</p> <p>b) 29 May 2019</p> <p>c) 24 December 2019</p> | Alexander M. Abag Michael Ilagan | <p>Completed as of 25 August 2020</p> <p>ADMS-TIT initial inspection prior to final payment: April 2021 For processing of final billing</p> |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------------------|---|--|--|---|-------------------------------------|--|
| 101 | San Vicente Airport | DEVELOPMENT OF SAN VICENTE AIRPORT (Phase I) 1. Runway Extension - 300m x 45m x 0.3m thk PCCP 2. Concreting of VPA - 40 sq.m. 3. Construction of Powerhouse 4. Construction of Administrative Building 5. Construction of Security Fence - 200 bays - 2.00m per bay 6. Construction of Frangible Fence - 51 bays - 6.00m per bay 7. Construction of Service Entrance Pole 8. Provision of Drainage System 9. Construction of Cistern Water Tank 10. Provision of Water Line | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 96.60 M | a) By Contract b) Keilana Resources and Development Corporation c) 78,734,523.63 Revised contract amount: 75,408,205.00 | a) 300 C.D. b) 25 January 2019 c) 21 November 2019 | Michael Ilagan | Completed as of 19 December 2019. ADMS-TIT initial inspection prior to final payment: April 2021 For processing of final billing |
| Area 5 | | | | | | | |
| 103 | Bicol (New Legazpi) Airport | Bicol (New Legazpi) Airport Development Project Runway Strip Width Correction, Embankment, Construction of Access Road, Provision of Slope Protection, Drainage System at Taxiway | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-1) b) 319,664,000 M | a) By Contract b) Sunwest Construction and Development Corp./Hi-Tone Construction & Development Corp. JV c) 206,960,713.13 | a) 390 C.D. b) 09 September 2020 c) 04 October 2022 Target date of completion: 30 June 2021 | Esteban J. Decena | On-going construction. 50.19% physical accomplishment |
| 106 | Daet Airport | Daet Airport Development Project Scope of Works: - Asphalt Overlay of Runway and Runway Markings | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 b) 40,000,000.00 | a) By Contract b) Ronmark Construction c) 32,365,237.35 | a) 60 C.D. b) 24 July 2020 c) 21 September 2020 Revised target date of completion due to unfavorable weather condition: 12 February 2021 | Esteban J. Decena | Completed as of 10 February 2021 |
| 107 | Legazpi Airport | Asphalt Overlay of VPA (Phase II) | a) CAAP APP 2018 b) 5,210,701.57 | a) By Contract b) E. Garcia Construction Corp. c) 5,132,619.83 | a) 45 C.D. b) 22 May 2017 c) 21 June 2017 | Esteban J. Decena | Completed as of 03 August 2018 ADMS-TIT initial inspection prior to final payment: For processing of final billing. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|--|---|---|--|---|--|
| 108 | Legazpi Airport | Upgrading (Asphalt Overlay) of the Existing VPA including Connection Roads inside CAAP Compound | a) CAAP APP 2017 b) 4.9 M | a) By Contract b) E. Garcia Construction Corp. c) 4,924,952.07 | a) 30 C.D b) 22 May 2017 c) 21 June 2017 | Esteban J. Decena | Completed as of 15 June 2017 |
| 109 | Legazpi Airport | Rehabilitation/Improvement of Legazpi Airport Terminal Building | a) CAAP APP 2014 b) 39.7 M | a) By Contract b) E. Garcia Construction Corp. c) 31,479,636.96 | | Darwin L. Lintag | Completed |
| 110 | Masbate Airport | Masbate Airport Development Project (Phase 1) Scope of Work: -Shoulder Grade Correction -Rehabilitation of VPA -Concreting of Ramp Area incl. Drainage canal | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 25.5 M | a) By Contract b) C.L. Carandang Enterprises c) 20,636,216.16 | a) 150 CD b) 17 September 2020 c) 02 February 2021 | ALFRED SHELDON SEVALLOS | Suspended as of 31 January 2021. 69.84% Physical accomplishment Project suspended due to pending payment of progress billing which is more than 45 calendar days that is unpaid. Revised Target Date of Completion due to unfavorable weather: 08 June 2021 |
| 111 | Masbate Airport | Continuation of Improvement of Perimeter Fence | a) CAAP APP 2018 b) 4,976,262.10 | a) By Contract b) Red Diamond Construction c) 4,684,644.87 | a) 100 C.D. b) 28 May 2019 c) 05 September 2019 | Alfred Sheldon Sevallos | Completed as of 22 February 2021 ADMS-TIT final inspection prior to final acceptance: 22 February 2021 With Certificate of Final Acceptance |
| 112 | Masbate Airport | Concreting of Taxiway including drainage system | a) CAAP APP 2016 b) 9.7M | a) By Contract b) E.M Paule Construction & Trading c) 8,502,002.72 | | Danton Libunao | Completed |
| 113 | Masbate Airport | Improvement of Perimeter Fence | a) CAAP APP 2015 b) 4.8M | a) By Contract b) NGP Construction c) 3,827,231.62 | | Danton Libunao | Completed |
| 114 | Masbate Airport | Masbate Airport Development Project (Concreting of Apron) | a) CAAP APP 2013 b) 14.7 M | a) By Contract b) ARKY Construction & Supply c) 14,280,790.77 | | Arnel F.Borlado Esteban J. Decena Jr | Completed |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|---------------|--|--|---|--|-------------------------------------|--|
| 117 | Naga Airport | 'New Naga Airport Development Project 1. Completion of Site Development works at new site 2. Construction of drainage canal 3. Construction/ Re-alignment of irrigation canal 4. Environment impact Mitigating Measures 5. Civil works utilities and airside facilities | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 972.855M | | | | On-going DED & POW by the DOTr's winning consultant (Schema). Schema cannot proceed with the survey works due to the suspension of Writ of Possession (WOP) by the local court. The consultant cannot enter the project site. (as per DOTr Status) ADMS completed 42% of the DED of the same project based on the existing data from adms for the purpose of validating plans and POW that will be submitted by Schema. |
| 118 | Naga Airport | New Naga Airport Development Project 1. Excavation 2. Embankment | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 220,034,044.29 | a) By Contract b) BM Marketing c) 148,860,824.42 | a) 360 C.D. | | Site Acquisition Activities of PGU (Cam Sur) not yet completed. DG cannot sign the Notice of Award to BM Marketing due to non- possession of site by the contractor. |
| 119 | Naga Airport | New Naga Airport Development Project (Construction of Perimeter Fence) | a) DOTr GAA 2015 (Downloaded) b) 8,539,260.66 | a) By Contract b) E. Garcia Construction Corp. c) 8,112,282.15 | | | Site Acquisition Activities of PGU (Cam Sur) not yet completed. DG can not sign the Notice of Award to E. Garcia Construction Corp. due to non-possession of site by the Contractor |
| 120 | Naga Airport | Expansion/ Improvement of Terminal Building | a) CAAP APP 2015 b) 29.6 M | a) By Contract b) E. Garcia Construction Corp. c) 24,036,080.06 | a) 210 C.D. b) 22 April 2016 c) 08 March 2016 | Nonato M. Gayondato | Completed as of 08 March 2017 ADMS-TIT final inspection prior to final acceptance: 11 December 2018 With Certificate of Final Acceptance |
| 124 | Virac Airport | Virac Airport Development Project (Reblocking of Taxiway, Construction of CHB Perimeter Fence and Construction of Drainage System) | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 49.25M | | | | For Award to AXLM |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|---|---|---|--|-------------------------------------|---|
| 125 | Virac Airport | 1. Lot acquisition for expansion of VPA - 3,500sqm 2. Runway strip width correction - 100,000sqm 3. Runway extension - 400 x 170m 4. Payment of old obligation (lot occupied by airport) 1.593M | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 32,600,000 | | | | 100% preparation of POW & TOR for Appraisal and Survey Services For submission and approval |
| 126 | Virac Airport | Development of Virac Airport | a) CAAP APP 2017 b) 159.4M | a) By Contract b) Pacific Concrete Products, Inc. c) 157,244,756.39 | | Darwin L. Lintag | Completed as of 24 August 2018 ADMS-TIT final inspection prior to final acceptance: 22 November 2019 With certificate of Final Acceptance |
| 127 | Virac Airport | Strip Width Correction with Asphalt Overlay Scope of Work: - from sta. 0+000 to sta. 1+880 x 23m width (both sides) | a) CAAP APP 2017 b) | a) By Contract b) Pacific Concrete Inc. c) 72,391,161.28 | a) 270 C.D. b) 02 December 2018 c) 29 August 2019 | Darwin L. Lintag | Completed as of 29 August 2019; ADMS-TIT final inspection prior to final acceptance: 24 September 2020 With certificate of Final Acceptance |
| 128 | Virac Airport | Rehabilitation of Virac Airport PTB Damaged Caused by Typhoon 'Nina' | a) CAAP APP 2017 b) | a) By Contract b) DSB Construction & Supply Inc. c) 4,644,491.44 | | Darwin L. Lintag | Completed as of 05 April 2018 ADMS-TIT initial inspection prior to final payment: 20 December 2019 with Certificate of Final Acceptance |
| 129 | Virac Airport | Rehabilitation of Virac Airport Terminal Building | a) CAAP APP 2014 b) 37.07 M | a) By Contract b) DSB Construction & Supply Inc. c) 39,453,024.57 | | Darwin L. Lintag | Completed as of 25 May 2018 ADMS-TIT final inspection prior to final payment: 20 December 2019 With Certificate of Final Acceptance |
| | VISAYAS | | | | | | |
| | Area 6 | | | | | | |
| 132 | Antique Airport | Antique Airport Development Project (Runway Asphalt Overlay) Scope of Work: -Asphalt Overlay of Runway; From Sta 0+040 to Sta 0+371 (2 layers) From Sta 0+371 to Sta 0+514 (1 layer) From Sta 1+141 to Sta 390 (1 layer) | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b) 49.106 M | a) By Contract b) IBC International Builders Corp. c) 39,756,509.98 | a) 95 C.D b) 09 October 2020 c) 12 January 2021 | Nonato M. Gayondato | Completed as of 12 January 2021 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|---|---|---|--|-------------------------------------|---|
| 136 | Antique Airport | Site Acquisition | a) DOTr GAA 2019 b) 28.0M | | | | DOTr Project; MOA approved for fund transfer Target Start - 4Q 2020 Target Completion - 3Q 2021 (As per status report of DOTr) |
| 143 | Bacolod Airport | Improvement of PTB/Expansion of Pre-Departure | a) CAAP APP 2020 b) 5 M | a) By contract b) Jebron Builders Development Corporation c) 4,745,351.17 | a) 120 C.D. b) 21 November 2020 c) 18 March 2021 | Raul Crucena | On- going Construction, 46% Physical Accomplishment. Revised target date of completion due to 4 hours a day working hour given by the airport management: to be determined (Liquidated Damages will be imposed to the contractor for every day of delay of completion) |
| 144 | Bacolod Airport | Repair of Eroded Riprap | a) CAAP APP 2016 b) 5.3M | a) By Contract b) D.K Jocson Construction c) 4,735,180.01 | | Raul Crucena | Completed as of 03 October 2017 |
| 146 | Kabankalan Airport | Concreting of runway (Phase II) - 30m width | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-1) b) 90 M | | | | For revision of POW to Php 60M due to non-downloading of Php 30M under GAA 2019 For processing and approval of POW & Plans. |
| 147 | Kabankalan Airport | Concreting of Runway (Phase I) Scope of Work: 1. Excavation and Embankment -Sta. 1+380 to Sta. 1+080 2. Runway Strip -27,000 sq.m. 3. Concreting of Apron -30m x 100m x 0.30m thk 4. Aggregate Subbase Course -0.30m thk | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 30.0 M | a) By Contract b) Keilana Resource & Development Corp. c) 26,067,823.64 | a) 165 C.D. b) 27 September 2019 c) 10 March 2020 | Michael Ilagan | Completed as of 05 June 2020. For verification survey prior to ADMS-TIT inspection. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|----------------------|---|--|---|--|-------------------------------------|--|
| 149 | Kalibo Int'l Airport | Kalibo Airport Development Project (Asphalt Overlay of Runway; Concreting of Fire Truck Access Road; Strip Width Correction; Relocation of Access Road, Irrigation Canal; Perimeter Fence; Construction of Box Culvert and RCPC) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-5) b) 100.0M | a) By Contract b) c) 65,721,672.11 | | | Signing of Contract Agreement in favor of International Builders Corporation The documents was forwarded to Accounting Division for issuances of Certificate of Availability of Funds prior to DG's signature on the said contract.. 180 calendar days. |
| 150 | Kalibo Int'l Airport | Re-Blocking of Apron Pavement | a) CAAP APP 2019 b) 9,945,395.50 | a) By contract b) G.Uy Construction c) 8,609,774.50 Revised contract amount due to VO: 9,469,072.66 | a) 90 C.D b) 23 October 2019 c) 20 January 2020 Revised completion date: 04 September 2020 | Paul John A. Ruiz | Completed as of 30 August 2020 ADMS-TIT initial inspection prior to final payment: 09 December 2020. For processing of final payment. |
| 151 | Kalibo Int'l Airport | Strip Grade Correction of Runway | a) CAAP APP 2019 b) 41,345,934.34 | a) By contract b) GA Flores Construction, Inc. c) 34,758,233.05 | a) 165 C.D b) 09 December 2020 c) 23 May 2021 | Nonato M. Gayondato | On-going implementation, 8% Physical Accomplishment Revised Target date: 30 June 2021 |
| 152 | Kalibo Int'l Airport | Improvement of Passenger Terminal Building | a) CAAP APP 2018 b) 19,533,916.84 | a) By contract b) Herbana Builders c) 17,941,222.47 Revised contract amount due to VO: 19,511,881.96 | a) 240 C.D. b) 18 July 2018 c) 15 March 2019 Revised target date of completion: 10 June 2019. | Paul John A. Ruiz | Completed as of 15 September 2020 |
| 157 | Roxas Airport | Continuation of Lot Acquisition for Strip Width Corretion | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 b) 102 M | | | | For DOTr concurrence of POW and TOR for Appraisal and Survey Services 1 |
| 158 | Roxas Airport | 1. Lot acquisition for expansion of VPA - 2,135m x 80m 2. Relocation of CHB fence - 1,327 bays 3. Strip grade correction - 9,000 cu.m 4. Site development of landside area | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 90,847,829.12 | | | | For DOTr concurrence of POW and TOR for Appraisal and Survey Services |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|--|--|---|--|-------------------------------------|---|
| Area 7 | | | | | | | |
| 162 | Dumaguete Airport | Re-blocking of Apron and Construction of Two (2) Taxiways Scope of Work: 1. Concreting (0,25m) and Asphaltting (2") of Taxiway 2. Re-blocking of apron (100 meters x 200 meters) 3. Painting of Runway, Taxiway and Apron Markings | a)DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 68,950,000.00 | a) By contract b) S.M. Castro Management and Construction Services c) 67,240,828.00 | a) 300 C.D b) 10 October 2018 c) 06 August 2019 Revised target date of completion: 12 November 2019 | Jasper S. Ponce | Completed as of 20 December 2019. ADMS-TIT initial inspection prior to final payment: 06 November 2020. Noted punchlist already rectified as of 06 January 2021. 100% Paid Financially |
| 163 | Dumaguete Airport | Expansion of Admin Building | a) CAAP APP 2019 b) 4,948,212.56 | a) By Contract b) San Narciso Builders Corp. c) 4,849,090.33 | a) 120 C.D. b) 04 April 2019 c) 02 August 2019 | Jasper S. Ponce | Completed as of 17 February 2020 ADMS-TIT initial inspection prior to final payment: 06 November 2020. For rectification of noted punchlist |
| 169 | Tagbilaran Airport | Improvement of Perimeter Fence | a) CAAP APP 2014 b) 4.8 M | a) By contract b) Yu Construction c) 4,510,500.00 | | Alexander M. Abag Michael Ilagan | Completed as of 06 September 2015 ADMS-TIT final inspection prior to final acceptance:19 June 2017 with Certificate of Final Acceptance |
| 170 | Tagbilaran Airport | Proposed Remote Apron parking for Disabled Aircraft | a) CAAP APP 2014 b) 46.4 M | a) By contract b) C.B. Garay Philwide Builders c) 38,009,391.67 | | Alexander M. Abag Michael Ilagan | Completed as of 09 February 2016 ADMS-TIT final inspection prior to final acceptance:19 June 2017 with Certificate of Final Acceptance |
| 171 | Ubay Airport | Construction of Perimeter Fence | a) CAAP APP 2018 b) 8,907,765.32 | a) By contract b) 1st JE Adlawan Const. & Supply Corp. c) 7,028,079.76 | a) 150 C.D. b) 20 July 2018 c) 17 December 2018 | Esteban J. Decena | Suspended as of 01 December 2018 84.73% physical accomplishment Project suspended due to conflict of boundary property |
| 172 | Ubay Airport | Ipovement of Runway | a) CAAP APP 2018 b) 44,687,079.70 | a) By contract b) 1st JE Adlawan Const. & Supply Corp. c) 39,925,479.61 | a) 150 C.D. b) 20 July 2018 c) 17 December 2018 | Esteban J. Decena | Completed as of 08 August 2019 ADMS-TIT initian inspection prior to final payment: 20 January 2021 For processing of final payment |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|--|--|--|--|-------------------------------------|---|
| Area 8 | | | | | | | |
| 173 | Biliran Airport | Construction of Passenger Terminal Building/Admin/ARFF' | a) CAAP APP 2020 b) 18,338,489.48 | a) By Contract b) Jo-Hebrews Construction c) 17,702,398.35 | a) 320 CD b) 29 July 2020 c) 14 June 2021 | Alfred Sheldon Sevallos | On-going construction 73.50% physical accomplishment Revised target date of completion: 30 June 2021 |
| 176 | Borongan Airport | Borongan Airport Development Project (Extension of Runway. Strip Width Correction, Runway Markings & Provision of Slope Protection (Grouted Riprap & Sheet Pile) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 72.266 M | | | | For Award of Contract to BM Marketing |
| 177 | Borongan Airport | Development of Borongan Airport | a) CAAP APP 2018 b) 24.9 M | a) By Contract b) Norsam Builders Const. c) 20,863,295.36 | a) 75 C.D. b) 15 March 2018 c) 29 May 2018 | Alfred Sheldon Sevallos | Completed as of 11 July 2018 ADMS-TIT final inspection prior to final acceptance: 13 August 2019 With Certificate of Final Acceptance |
| 178 | Borongan Airport | Borongan Airport Development Project (Construction of Perimeter Fence) | a) CAAP APP 2014 b) 2.7 M | a) By Contract b) J.A. Construction c) 2,456,973.12 | | Jasper S. Ponce | Completed as of 27 December 2014 ADMS-TIT initial inspection prior to final payment: 27 March 2015 100% Paid financially |
| 180 | Calbayog Airport | - Construction of Power House Building - Equipments for Control Tower (ANS) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 78.676M | | | | On-going Detailed Engineering (ANS Project) |
| 181 | Calbayog Airport | Runway Asphalt Overlay Scope of Work: - Asphalt Overlay from Sta 0+300 to Sta 1+320 | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 121,642,034.10 | a) By contract b) PhilsouthBuilders/A.I.Yu Builders & Enterprises (JV) c) 100,014,282.82 | a) 120 C.D. b) 14 October 2019 c) 11 February 2020 | Nonato M. Gayondato | Completed as of 16 August 2020. ADMS-TIT initial inspection prior to final payment: 19 October 2020 For processing of final billing. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|---|---|---|--|-------------------------------------|--|
| 182 | Calbayog Airport | Improvement of Airport Facilities Scope of Work: 1. Construction of Admin Building 2. Construction of Two (2) Bay CFR with Access Road 3. Control Tower | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 90.0 M | a) By contract b) VIRLO CONSTRUCTION c) 67,297,993.93 | a) 365 C.D b) 28 September 2020 c) 27 September 2021 | Nonato M. Gayondato | On-going Construction 14.22% physical accomplishment |
| 183 | Calbayog Airport | Improvement of Airport Facilities (Construction of Security Fence & Crash Gates) | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 2,220,146.00 | | | | Forwarded to Area Center 8 for Procurement and Implementation |
| 184 | Calbayog Airport | Power System at Calbayog Airport | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 400,000.00 | | | | Forwarded to Area Center 8 for Procurement and Implementation |
| 185 | Calbayog Airport | Supply & Installation of One (1) Unit 40 M, T-Shape, Flat Type Baggage Claim Carousel at Calbayog Airport | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 7.657M | | | | Forwarded to Area Center 8 for Procurement and Implementation |
| 186 | Calbayog Airport | Development of Calbayog Airport (Airport Shore & Slope Protection) | a) CAAP APP 2017 b) 29.8 M | a) By Contract b) B.M Marketing c) 28,379,167.21 | | Nonato M. Gayondato | Completed as of 03 October 2018 |
| 187 | Calbayog Airport | Continuation of Runway Extension | a) CAAP APP 2015 b) 67.09 M | a) By Contract b) B. Vicencio Construction c) 61,727,014.32 | a) 270 C.D. b) 19 February 2015 c) 16 November 2015 | Nonato M. Gayondato | Completed as of 20 January 2015 ADMS-TIT final inspection prior to final acceptance: 04 October 2017 With Certificate of Final Acceptance |
| 188 | Calbayog Airport | Construction of Runway Extension | a) CAAP APP 2013 b) 9.8M | a) By Contract b) R. V. Construction c) 8,448,054.08 | | Jasper S. Ponce | Completed as of 20 November 2014 ADMS-TIT final inspection prior to final acceptance: 06 October 2017 with Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|--|--|---|--|-------------------------------------|--|
| 193 | Catarman Airport | Construction of CHB Perimeter Fence | a) CAAP APP 2020 b) 7,385,496.72 | a) By Contract b) Christ & James Construction c) 6,408,895.16 | a) 90 C.D. b) 07 July 2020 c) 04 October 2020 | Aprilyn Joy M. Purugganan | <p>22.200% physical accomplishment</p> <p>---</p> <p>Project In-Charge (PIC) issued Notice of Delay to the Contractor dated 11 February 2021.</p> <p>----</p> <p>PIC issued a 2nd Notice of Delay to the Contractor dated 11 March 2021 and instructed them to resume work activities and submit action plan to cope with the delay. Also, the Contractor was notified that failure to comply with the instruction within seven (7) days, upon receipt of the letter, will force the PIC to recommend their contract for termination.</p> <p>*the said notice was sent thru registered mail and currently awaiting for the returned card to verify the receipt of the document. Nonetheless, PIC is preparing a Notice of Termination and will be forwarded to ELS for review.</p> |
| 194 | Catarman Airport | Rehabilitation of Catarman Airport | a) CAAP APP 2016 b) 11.8M | a) By Contract b) B. Vicencio Construction c) 11,251,254.23 | | Gerald C. Gonzales | <p>Completed as of 09 June 2018</p> <p>ADMS-TIT final inspection prior to final acceptance: 20 October 2020</p> <p>With certificate of Final Acceptance.</p> |
| 198 | Catbalogan Airport | Construction of Nine (9) storey Control Tower, Administration Building, Powerhouse, Transformer Yard, Site Development and Purchase/Installation of NavAids Equipment | a) DOTr GAA 2021 Downloaded to CAAP. b) 180 M | | | | Budgetary estimates as requirement for release of SARO was submitted for approval of Director General last 24 March 2021 |
| 199 | Catbalogan Airport | <p>Construction of Runway Extention</p> <ul style="list-style-type: none"> - Excavation Works (1,861.28 cu.m.) - Embankment Works (280.95 cu.m.) - Provision of Aggreagates Sub- base course(30m x 60m x 0.30m thk) -Portland Cement Concrete Pavement (30m x 60m x 0.30m thk) - Runway Markings (5,144.84 sq.m.) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 | a) By Contract b) Verzontal Infastructure Corporation c) 7,332,366.15 | a) 120 C.D. b) 01 March 2021 c) 29 June 2021 | Nonato M. Gayondato | <p>On-going Construction</p> <p>6.20% Physical Accomplishment</p> |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|--|--|---|--|-------------------------------------|---|
| 207 | Guiuan Airport | Rehabilitation of Perimeter Fence | a) CAAP APP 2017 b) 10.7 M | a) By Contract b) B.M Marketing c) 8,403,318.64 | a) 180 C.D. b) 08 July 2017 c) 23 November 2017 | Alfred Sheldon Sevallos | Completed as of 11 May, 2018 |
| 208 | Hilongos Airport | Rehabilitation of Perimeter Fence | a) CAAP APP 2018 b) 4,155,059.35 | a) By Contract b) Arnold G. Cosipag Const. c) 3,521,665.39 | a) 150 C.D. b) 03 January 2019 c) 02 June 2019 | Alfred Sheldon Sevallos | Completed as of 16 Aug 2019 ADMS-TIT final inspection prior to final acceptance: 12 March 2021 With Certificate of Final Acceptance |
| 209 | Maasin Airport | <ul style="list-style-type: none"> - Construction of Slope Protection at VPA - Construction of Access Road - Construction of Drainage System - Construction of Guard House - Extension of Rwy & Rwy Strip Grade Correction including Rwy Slope Protection | a) DOTr GAA 2018 (Downloaded) B-2 b) 40.054M | | | | For post-qualification |
| 210 | Maasin Airport | <p>Runway Strip Grade Correction including Slope Protection</p> <p>Scope of Work:</p> <ol style="list-style-type: none"> 1. Runway Strip Grade Correction from Station 0+340 to Station 0+885.29 2. Gabions from Station 0+340 to Station 0+560 3. Steel Sheet Piles (247 l.m) | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 60.0 M | a) By Contract b) Unimaster Congloerate, Inc. c) 36,638.859.66 | a) 300 CD b) 27 October 2020 c) 23 August 2021 Project Suspended last 27 October 2020 until 02 February 2021 due to conduct of joint survey on site staking and LGU quarantine protocol | Gerald C. Gonzales | On-going Implementation, 9.49% physical accomplishment |
| 215 | Ormoc Airport | <p>Completion of CHB Fence</p> <p>Scope of Work:</p> <ul style="list-style-type: none"> - The project covers the construction of CHB fence with a total length of 1,271meters (127 bays). | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-3) b) 7.817 M | a) By Contract b) SanKai Konstrak and Supply c) 6,726,461.02 | a) 165 C.D b) 24 October 2020 c) 06 June 2021 | Aprilyn Joy M. Purugganan | On-going Implementation, 25.45% Physical accomplishment |
| 216 | Ormoc Airport | Construction of Administration Building | a) CAAP APP 2018 b) 5,556,557.28 | a) By Contract b) R.T. Morabe Construction c) 4,954,227.04 | a) 195 C.D. b) 03 January 2019 c) 17 July 2019 | Alfred Sheldon Sevallos | Completed as of 22 October 2019 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|---------------------|---|---|--|---|---|---|
| 223 | San Antonio Airport | Runway Strip Grade Correction Scope of Work: - The project covers the excavation & disposal (13,817.44 cu.m.), embankment (53,221.82 cu.m.), aggregate subbase course (11,799 cu.m.) and runway markers | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 45.0 M | a) By Contract b) N.N. Yu Construction c) 38,208,915.03 | a) 240 C.D b) 21 October 2020 c) 17 June 2021 Project suspended from 21 October 2020 until 22 November 2020 due to conduct of joint survey. Project suspended from 23 November 2020 until 17 January 2021 due to community quarantine lockdown. | Aprilyn Joy M. Purugganan | On-going construction Just started, 0% physical accomplishment. Revised Target Date of Completion due suspension of work (survey and lockdown): 14 September 2021 |
| 225 | Tacloban Airport | Construction of New Passenger Terminal Building (Phase I) Scope of Work: - Construction of New Passenger Terminal Building (Phase I) at Tacloban Airport with a total area of 40,204.20 sq.m. which can accommodate 1670 passengers | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-3) b) 703.377M | a) By Contract b) MAC Builders/ ML Builders Joint Ventures c) 699,161,531.24 | a) 540 C.D. b) 05 December 2020 c) 29 May 2022 | Nonato M. Gayondato | On-going Construction 1.504% Physical Accomplishment |
| 226 | Tacloban Airport | Consultancy Services for Tacloban Development Project | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-3) b) 12.743M | a) By Contract b) Urban Integrated Consultants, Inc. c) 11,776,400.00 | a) 120 C.D. b) 19 December 2019 c) 8 April 2020 | Arnel F. Borlado Nonato M. Gayondato | Completed as of 04 August 2020. Under progress paymet no. 1 |
| 227 | Tacloban Airport | For the improvement of airside & land side facilities | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 149,915,550.48 | | | | Tacloban LGU will conduct site acquisition for the exemption of tacloban airport. |
| 228 | Tacloban Airport | Reblocking of Damaged Apron | a) CAAP APP 2018 b) 4,563,567.75 | a) By Contract b) St. Raymund Construction c) 4,404,618.75 | | Nonato M. Gayondato | Completed as of 20 September 2019 ADMS-TIT initial inspection prior to final payment: 26-27 November 2020. For processing of final billing. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------|---|--|---|--|---|--|
| 229 | Tacloban Airport | Construction of Perimeter Fence | a) CAAP APP 2018 b) 5,630,985.15 | a) By Contract b) Masulot Construction c) 4,752,604.50 | | Nonato M. Gayondato | Completed as of 20 September 2019 ADMS-TIT final inspection prior to final acceptance: 20 September 2019 With certificate of Final Acceptance. |
| 230 | Tacloban Airport | Development of Tacloban Airport (Airport Shore Protection) | a) CAAP APP 2017 b) 218.4 M | a) By Contract b) BM Marketing c) 154,081,896.79 Revised Contract Amount due to VO 1 & 2: 159,539,837.60 | | Nonato M. Gayondato | Completed as of 16 September 2019 ADMS-TIT final inspection prior to final acceptance: 26-27 November 2020. With Certificate of Final Acceptance |
| 231 | Tacloban Airport | Improvement of Passenger Terminal Building | a) CAAP APP 2016 b) 19.8 M | a) By Contract b) IDI Trading & Construction c) 17,325,484.59 Revised Contract Amount: 18,382,197.31 | a) 240 C.D. b) 14 June 2017 c) 09 April 2018 | Nonato M. Gayondato | Completed as of 20 April 2018 ADMS-TIT final inspection prior to final acceptance: 13 August 2019 With Certificate of Final Acceptance |
| 232 | Tacloban Airport | Emergency Rehabilitation of Aircraft Movement Areas | a) CAAP APP 2014 b) | a) By Contract b) BM Marketing c) 107,321,318.95 | | Arnel F. Borlado Nonato M. Gayondato | Completed as of 18 August 2015 ADMS-TIT final inspection prior to final acceptance: 04 October 2017 With certificate of Final Acceptance |
| | MINDANAO | | | | | | |
| | Area 9 | | | | | | |
| 236 | Dipolog Airport | Construction of Admin Building | a) CAAP APP 2016 b) 4.4M | a) By Contract b) Advance Tech Construction & Trading Corporation c) 4,378,338.04 | a) 180 C.D. b) 14 October 2016 c) 11 April 2016 | Al Kenedy Unga | Completed as of 7 April 2017 ADMS-TIT final inspection prior to final acceptance: 06 June 2018 With Certificate of Final Acceptance |
| 246 | Pagadian Airport | Pagadian Airport Development Project (Phase 1) | a) DOTr GAA 2019 Project Downloaded to CAAP b) 98.3 M | | | | Combined with DOTr GAA 2019 Downloaded. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-------------------------|--|---|---|--|--|--|
| 247 | Pagadian Airport | Scoope of Work: - Construction of CFR access road, strip grade correction & construction of perimeter fence | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-5) b) 79.2 M | | | | For approval of DG. Budget cannot be process because of the absence of Letter Advice of Alotment Release (LAAR). |
| 248 | Pagadian Airport | Rehabilitation of Passenger Terminal Building | a) CAAP APP 2019 b) 9,632,973.13 | a) By contract b) AJT CONSTRUCTION c) 9,566,570.66 | a) 150 C.D. b) 03 July 2019 c) 29 November 2019 | Jasper S. Ponce Jay Bryan C. Torrente | Completed as of 08 July 2020 ADMS-TIT initial inspection prior to final payment: 13 July 2020 For processing of final billing. |
| 249 | Pagadian Airport | Development of Drainage System at VPA | a) CAAP APP 2018 b) 7,322,895.30 | a) By contract b) Advance Tech Construction & Trading Corp. c) 6,534,784.62 | | Al Kenedy Unga | Completed as of 07 December 2019 ADMS-TIT initial inspektion prior to final payment: 15 July 2020 100% Financially Paid |
| 256 | Zamboanga Int'l Airport | Rehabilitation of Taxiways | a) CAAP APP 2018 b) 17,119,335.66 | a) By Contract b) San Narciso Builders Corp. c) 14,943,071.24 | a) 90 C.D. b) 27 May 2019 c) 25 August 2019 | Gerald C. Gonzales | Completed as of 08 August 2020 |
| 257 | Zamboanga Int'l Airport | Construction of GAD Center | a) CAAP APP 2018 b) 18,063,945.21 | a) By Contract b) Marakesh Enterprises c) 17,976,996.97 | a) 210 C.D. b)11 Jan 2019 c) 09 Aug. 2019 Revised Completion Date due to suspension (obstruction on site, VO and time extension): 11 Nov. 2019 | Gerald C. Gonzales | Suspended as of 21 October 2020 97.59% physical accomplishment Project suspended due to awaiting tapping of transformer to primary distribution line Projected Completion Date: 15 May 2021 |
| 258 | Zamboanga Int'l Airport | Upgrading of Runway (Asphalt Overlay) | a) CAAP APP 2016 b) 49.1 M | a) By Contract b) JTA Builders c) 41,614,677.29 | | Gerald C. Gonzales | Completed as of 10 September 2017 ADMS-TIT final inspection prior to final acceptance: 03 October 2018 With certificate of Final Acceptance |
| 259 | Zamboanga Int'l Airport | Completion of CHB Perimeter Fence | a) CAAP APP 2015 b) 4.9 M | a) By Contract b) NGP Construction c) 4,717,721.88 | a) 90 C.D b) 06 April 2016 c) 05 July 2016 | Al Kenedy Unga | Completed as of 03 June 2018 ADMS-TIT final insection prior to final acceptance: 21 November 2019 With Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------------|--|---|---|--|-------------------------------------|---|
| Area 10 | | | | | | | |
| 268 | Bukidnon Airport | Bukidnon Airport Development Project (Phase I) 1. Concretiing of Runway (1,260m); 2. Concrete Pipe Conduits; 3. Box Culvert; and 4. Construction of Apron, North and South Taxiway | a) DOTr GAA 2017 (Downloaded) b) 200.0 M Additional fund: a) DOTr GAA 2019 Downloaded b) 430.0M | | | | For Award to Eddmari Construction & Trading. |
| 269 | Bukidnon Airport | Bukidnon Airport Development Project (Phase II) 1. Site Work Preparation of the Landside Area | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b)136.818 M | | | | Opening of Bids: 21 April 2021 |
| 273 | Cagayan de Oro Airport | Resettlement Action Plan | a) DOTr GAA 2017 | | | | RAP plan approved, for request of funds to DOTr. |
| 274 | Camiguin Airport | Asphalt Overlay of Runway | a) CAAP APP 2020 b) 93,523,728.51 | a) By Contract b) B.M. Marketing c) 93,036,168.71 | | Darwin L. Lintag | Suspended as of 27 January 2021 For mobilization Project suspended due restriction imposed by the local authorities relative to rising COVID-19 cases. |
| 275 | Camiguin Airport | Construction of Aministration Building | a) CAAP APP 2017 b) 5.2 M | a) By Contract b) Pagadian Aggregates & Marketing c) 4,583,190.52 | | Maribeth Ogena | Completed as of 04 January 2019 ADMS-TIT initial inspection prior to final billing: 18 March 2019 For processing of final billing |
| 276 | Camiguin Airport | Constuction of One (1) Bay Fire Station Building | a) CAAP APP 2016 b) 3.3M | a) By Contract b) S.M. Castro Management & Contruccion Services c) 3,295,305.51 | | Maribeth Ogena | Completed as of 21 October 2016 ADMS-TIT final inspection prior to final acceptance: 22 November 2018 With Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|----------------------|---|--|--|--|---------------------------------------|---|
| 277 | Camiguin Airport | Development of Camiguin Airport Passenger Terminal Building | a) CAAP APP 2015 b) 29,573,245.37 | a) By Contract b) S.M. Castro Management & Contruction Services c) 29,225,188.55 | | Emerson P. Salas Maribeth M. Ogena | Completed as of 16 February 2017 ADMS-TIT final inspection prior to final acceptance: 22 November 2018 With Certificate of Final Acceptance |
| 278 | Laguindingan Airport | Construction of CHB Fence with Barbed Wire | a) CAAP APP 2019 b) 73,298,464.38 | a) By Contract b) Vinnex Enterprises c) 62,906,809.28 | a) 210 C.D. b) 24 May 2019 c) 20 December 2019 Project suspended last 16 August 2019 until 29 December 2020 due to non-issuance of fencing permit and VO (change location of fence) Revised Target Date of Completion due to suspension (issuance permit and approval of VO): 20 July 2021 | Jay Bryan C. Torrente | On-going construction 9.0% physical accomplishment |
| 282 | Ozamis Airport | Construction of New Passenger Terminal | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 227.0 M | | | | DED: 100% completed POW: 99% completed Revised PERT/CPM from 500+ C.D. to 300+ C.D. |
| 283 | Ozamis Airport | Site Acquisition | a)DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 125 M | | | | For execution of Deed of Sale/Ongoing expropriation proceedings |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|----------------------|--|---|---|--|---|---|
| 284 | Ozamis Airport | Ozamis Airport Development Project Scope of Work: 1. Strip Width Correction 2. Concreting of Apron and Taxiway 3. Installation of Reinforced Concrete Pipe Culvert | a)DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 285,247,885.89 | a) By Contract b) Mindanao Rock c) 273,427,008.47 | a) 330 C.D. b) 28 May 2019 c) 22 April 2020 | Darwin L. Lintag | Suspended as of 24 July 2020 24.63% physical accomplishment. Project suspended due to non possession of site (right of way problem due to non acquisition of affected lots) |
| Area 11 | | | | | | | |
| 288 | Cotabato Airport | Expansion of Terminal Building | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 50,991,003.47 | a) By Contract b) Performance Builders c) 41,427,313.88 | a) 300 C.D b) 22 September 2020 c) 01 August 2021 | Jose Emmanuel L. Saddam | Ongoing construction. 45.10% physical accomplishment |
| 291 | Davao Int'l. Airport | Consultancy Service for Detailed Engineering of Construction of PTB | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-5) b) 90.0 M | | | | Two Failed biddings, for negotiated Procurement of Service |
| 292 | Davao Int'l. Airport | Rehabilitation/Expansion of Existing PTB | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 710M | | | | Duration will be determined during DED process. Procurement process after DED and approval of POW |
| 293 | Davao Int'l. Airport | DAVAO INTERNATIONAL AIRPORT DEVELOPMENT PROJECT Scope of Work: 1. Renovation of Comfort Rooms 2. Replacement of flooring materials of the Pre-departure Area | a) DOTr GAA 2017 Downloaded to CAAP. MOA approved last April 25, 2019 b) 40.0 M | a) By Contract b) Villaram Builders c) 35,361,793.15 | a) 150 C.D. b) 24 May 2019 c) 21 October 2019 | Jose Emmanuel L. Saddam | Completed as 31 December 2019. For preparation of final payment. |
| 294 | Davao Int'l. Airport | Construction of Covered Walkway at Vehicular Parking Area | a) CAAP APP 2018 b) 5,426,831.76 | a) By Contract b) Villaram Builders c) 4,905,841.44 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 15 October 2019 ADMS-TIT initial inspection prior to final payment: 14 December 2020 100% paid financially |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|----------------------|---|---|--|--|---|--|
| 295 | Davao Int'l. Airport | Rehabilitation of PTB (Supply & installation of Sun Control Films) | a) CAAP APP 2018 b) 7,457,142.00 | a) By Contract b) Marakesh Enterprises c) 7,344,103.20 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 25 March 2019 ADMS-TIT initial inspection prior to final payment: 17 December 2020 For processing of final billing |
| 296 | Davao Int'l. Airport | Concrete Topping of Roof Deck at Selected Buildings | a) CAAP APP 2018 b) 30,396,299.64 | a) By Contract b) SM Castro Management & Construction Services c) 29,886,833.76 | a) b) February 26, 2019 c) August 9, 2019 Revised Target date: October 31, 2019 due unfavorable weather condition | Alexander M. Abag Heinrich A. Balucating | Completed as of 29 October 2019 ADMS-TIT initial inspection prior to final payment: 17 December 2020 For rectification on noted punchlist. |
| 297 | Davao Int'l. Airport | Provision of Covered Pathway (PTB to Admin) | a) CAAP APP 2017 b) 6.8 M | a) By Contract b) Villaram Builders c) 6,014,304.56 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 28 May 2018 ADMS-TIT initial inspection prior to final payment: 04 September 2019 For processing of final billing |
| 298 | Davao Int'l. Airport | Repair & Repainting of Other Building Facilities (Passenger Terminal Building) | a) CAAP APP 2017 b) 7.8 M | a) By Contract b) Villaram Builders c) 6,851,939.42 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 11 August 2018 ADMS-TIT initial inspection was conducted last 04 September 2019 prior to recommendation of final payment. |
| 299 | Davao Int'l. Airport | Continuation of Waterproofing of Selected Building (Crash, Fire & Rescue Building, Maintenance Building and Central Plant Building) | a) CAAP APP 2017 b) 5,446,837.59 | a) By Contract b) S.M Castro Management & Construction Services c) 4,278,144.69 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 18 April 2018 ADMS-TIT initial inspection prior to final payment: 118-20 June 2019 With Certificate of Final Acceptance |
| 300 | Davao Int'l. Airport | Asphalt Overlay of Damaged taxiway Bravo & Portion of Apron of Old Terminal Building | a) CAAP APP 2017 b) 9.9 M | a) By Contract b) Orani Builders & Supply c) 3,626,179.48 | a) 210 C.D. b) 11 January 2019 c) 09 August 2019 | Alexander M. Abag Heinrich A. Balucating | Completed as of 20 June 2020; The Contractor already requested for TIT Inspection |
| 301 | Davao Int'l. Airport | Re- waterproofing of Selected Buildings (Concrete Roof) | a) CAAP APP 2016 b) 25.5 M | a) By Contract b) S.M Castro Management & Construction Services c) 24,694,424.68 Revised Contract Amount: 25,037,415.03 | | Alexander M. Abag Heinrich A. Balucating | Completed as of 23 June 2017 ADMS-TIT initial inspection prior to final payment: 11 September 2018 With Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------------|--|---|--|---|-------------------------------------|---|
| 303 | General Santos Airport | <p>Construction of Sewerage Treatment Plant (STP), Rain Water Collection System and Pump House (2 units)</p> <p>Scope of Work: -The Construction of Sewage Treatment Plant, Rain Water Collection System and Pump House (2 units) is part of the on-going developments at General Santos Airport. In parallel to the Rehabilitation of the existing Passenger Terminal Building, once completed, it will have the capacity to treat and remove waste contaminants that is safe to the environment, as compliance to DENR requirements.</p> | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b1) 12,675,357.66</p> | <p>a) By Contract b) IKM BUILDERS & CONSTRUCTION SUPPLY c) 10,468,999.76</p> | <p>a) 180 C.D b) 30 May 2019 c) 25 November 2019</p> <p>Revised Target date of completion: 19 December 2019 due to unfavorable weather condition and VO</p> | Heinrich A. Balucating | <p>Completed as of 15 December 2019</p> <p>ADMS-TIT initial inspection prior to final payment: 28 January 2021 For processing of final billing</p> |
| 304 | General Santos Airport | <p>Rehabilitation of Control Tower</p> <p>Scope of Work: -The Rehabilitation of Control Tower is part of the on-going developments at General Santos Airport. Once completed, the existing admin/office will be converted to ANS/ATS office, Fire Marshall office, Treatment Room, and Quarters available for Gensan Personnel with 24-hrs and/or shifting duties. Also included in the project is the renovation of all comfort rooms.</p> | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b2) 11,922,498.64</p> | <p>a) By Contract b) Villaram Builders c) 10,471,879.38</p> <p>Revised contract amount due to VO: 9,817,575.72</p> | <p>a) 160 C.D. b) 12 March 2019 c) 19 July 2019</p> <p>Revised Target date of completion: 01 August 2019 due to unfavorable weather condition and VO</p> | Heinrich A. Balucating | <p>Completed as of 29 October 2019</p> <p>ADMS-TIT final inspection prior to final acceptance: 29 October 2020</p> <p>(Liquidated damages will be imposed to the contractor for every day of delay of completion)</p> |
| 305 | General Santos Airport | <p>Construction of Admin Building</p> <p>Scope of Work: -The Construction of Administration building project is part of the on-going developments at General Santos Airport. Once completed, it will serve as new office spaces for Administrative personnel of the Airport. It is a two-storey building with roof deck having an estimated floor area of 900 sq.m. Included also in the project is the provision of vehicular parking area (VPA) for personnel that will occupy the said building.</p> | <p>a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b3) 25,041,461.83</p> | <p>a) By Contract b) Villaram Builders c) 23,426,321.43</p> | <p>a) 270 C.D. b) 24 May 2019 c) 17 February 2019</p> <p>Revised Target date of completion: 08 September 2020 due to unfavorable weather condition, VO #1, virus pandemic and lapse of uncollected billing.</p> | Heinrich A. Balucating | <p>Completed as of 07 October 2020.</p> <p>ADMS-TIT initial inspection prior to final payment: 28 January 2021 For processing of final billing</p> |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|------------------------|--|---|---|--|-------------------------------------|---|
| 306 | General Santos Airport | Improvement and Construction of Airport Facilities (Construction of Airside Perimeter Road and Security Fence) Scope of Work: - The project is part of the on-going developments at General Santos Airport. Once completed, it will provide a perimeter road with security fence for the Airport. The road is 3.5 meters wide PCCP with 1 meter aggregate course shoulder at both sides which has a total length of 9.7 kilometers. | a)DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b4) 245,160,681.87 | a) By Contract b) B.M. Marketing c) 125,773,485.93 | a) 540 C.D. b) 11 November 2019 c) 04 May 2021 | Heinrich A. Balucating | On-going construction 77.75% physical accomplishment Revised target date of completion due to unfavorable weather condition: 18 July 2021 |
| 307 | General Santos Airport | Purchase Installation of Navigational Aids (ANS Project) | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b5) 114,322,071.48 | a) By Contract b) Evercon Builders c) 107,221,487.40 | a) 365 C.D. b) 26 December 2018 c) 26 December 2019 | | On-going Construction 80% physical accomplishments. Awaiting Technical Personnel for installation of equipment (Pending due to COVID) (as per Agnes Udang) |
| 308 | General Santos Airport | Upgrading of Power System | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b6) 99.2 M | | | | Notice to Proceed issued on 25 February 2021. Target start of Project is on April 2021. |
| 309 | General Santos Airport | Expansion of Passenger Terminal Building | a) CAAP APP 2014 b) 24.1 M | a) By Contract b) JTA Builders c) 21,536,656.05 | | Al Kenedy Unga | Completed as of 20 June 2016 ADMS-TIT final inspection prior to final acceptance: 01 October 2018 With Certificate of Final Acceptance |
| 310 | General Santos Airport | Expansion of Vehicular parking Area | a) CAAP APP 2014 b) 9.6M | a) By Contract b) ATR Construction c) 8,532,522.22 | | Al Kenedy Unga | Completed as of 27 Novemeber 2015 ADMS-TIT final inspection prior to final acceptance: 03 May 2019 With Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|---|---|---|---|-------------------------------------|--|
| Area 12 | | | | | | | |
| 323 | Bislig Airport | Construction of Perimeter Fence Scope of Work: 1. Frangible Post with 9 strand barbed wire (384 ln.m. - 64 bays) 2. Concrete Post with 9 strand barbed wire (4,116 ln.m. - 2,058 bays @ 2.0 meter) | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b) 9.5 M | a) By contract b) VIRLO CONSTRUCTION c) 5,949,827.40 | a) 120 C.D. b)18 MARCH2020 c)16 July 2020 Actual project started due to compliance with IATF clearances: 25 June 2020 | Emerson P. Salas | Suspended as of 21 December 2020 61% physical accomplishment project suspended due to Variation Order. |
| 324 | Butuan Airport | Expansion of PTB | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 33.591M | | | | For Pre-procurement |
| 325 | Butuan Airport | Continuation of Asphalt Overlay of Runway | a) CAAP APP 2019 b) 97,929,644.48 | a) By Contract b) LSD Construction and Supplies c) 91,245,884.14 | a) 120 CD b) 10 July 2020 c) 13 January 2021 Revised Target Date of Completion: 31 March 2021 (due to unfavorable weather) | Michael Ilagan | On-going construction, 71.5% physical accomplishment Projected target date of completion: 30 April 2021 |
| 326 | Butuan Airport | Constuction of turn around pads on both runway end & Runway Strip Correction | a) CAAP APP 2018 b) 14,445,795.23 | a) By Contract b) S.M. Castro Management & Construction Services c) 14,218,566.60 | | Darwin L. Lintag | Completed as of 11 August 2019 ADMS-TIT initial inspection prior to final payment: 07 September 2020 For processing of final payment |
| 327 | Butuan Airport | Rehabilitation/Resurfacing of Damaged Portion of Runway | a) CAAP APP 2015 b) 19.7 M | a) By Contract b) S.M. Castro Management & Construction Services c) 19,500,333.99 | a) 60 C.D. b) 12 August 2015 c) 17 March 2016 | Emerson P. Salas | Completed as of 17 March 2016 ADMS-TIT initial inspection prior to final payment: 05 October 2016 For processing of final billing |
| 329 | Siargao Airport | Site Acquisition | a)DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-2) b) 200M | | | | Awaiting for Final Report of Feasibility Study for New Siargao Airport Site |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------|---|--|---|---|-------------------------------------|--|
| 330 | Siargao Airport | 1. Construction of PTB, Canopy (landside) 2. Construction of Administrative Building 3. Construction of Powerhouse 4. Construction of Two (2) Bay Fire Station 5. Construction of Storage Building 6. Construction of K-9 Building 7. Construction of Material Recovery Facility 8. Construction of Security Post 9. Construction of Water Tank 10. Construction of VRF (Variable Refrigerant Flow) 11. Construction of VPA (Vehicular Parking Area) 12. Construction of Perimeter Fence 13. Drainage System 14. Proposed Guard House 15. Expansion of Apron (200m x 40m) | a) DOTr GAA 2016 Downloaded to CAAP. MOA approved last April 25, 2018 b) 234,525,100.00 | | | | For re-bidding. For preparation of bidding documents in accordance with PBD 2020 (ADMS-PMD). |
| 331 | Siargao Airport | Development of Siargao Airport Scope of Work: 1. Strip Width Correction 2. Expansion of Apron 3. Construction of Additional Taxiway | a) DOTr GAA 2015 Downloaded to CAAP. MOA approved last December 29, 2016 b) 97,053,985.65 | a) By contract b) 1st JE Adlawan Const. & Supply Corp. c) 83,271,290.86 | a) 180 C.D. b) 28 December 2018 c) 26 June 2019 | Esteban J. Decena | Suspended as of 18 November 2020 86.95% physical accomplishment. On going process of mutual agreement for termination of contract. |
| 335 | Surigao Airport | 'Surigao Airport Dev't Project 1. Expansion of runway w/ strip grade correction 2. Runway markings 3. Rehab. of apron & taxiways 4. Apron & taxiways markings 5. Construction of perimeter fence (1,609 bays @ 2.0 mete) | a) DOTr GAA 2018 Downloaded to CAAP. MOA approved last January 10, 2019 (B-4) b) 106.711M | | | | For post-qualification |
| 339 | Tandag Airport | Development of Tandag Airport (Extension of Runway including provision of stopway & runway strip grade correction) Scope of Work: - Extension of runway including provision of stopway and runway strip grade correction extension of runway 21: 150m x 30m existing runway : 1457.35m x 30m total upon completion : 1,607m x 30m | a) CAAP APP 2019 b) 19,415,650.97 | a) By Contract b) 1st JE Adlawan Const. & Supply Corp. c) 17,041,366.47 | a) 135 CD b) September 04, 2020 c) 17 January 2021 Revised Target Date of Completion: 31 March 2021 (due to unfavorable, restriction of LGU quarantine protocols) | Esteban J. Decena | On-going construction, 95% physical accomplishment Projected target date of completion: 25 April 2021 |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|-----------------------------|--|---|---|--|-------------------------------------|--|
| 340 | Tandag Airport | Construction of Admin Building | a) CAAP APP 2016 b) 5.5 M | a) By Contract b) Alvynna Trading & Construction c) 4,944,731.57 | | Emerson P. Salas | Completed |
| | Head Office Projects | | | | | | |
| 341 | CAAP Complex | Continuation of Improvement of 5th Floor CAAP Admin Building | a) CAAP APP 2019 b) 17,260,274.38 | a) By Contract b) ASERON CONSTRUCTION AND SUPPLY c) 17,203,418.05 | a) 120 C.D. b) 09 October 2019 c) 06 February 2020 | Paul John A. Ruiz | Completed as of 15 September 2020 |
| 342 | CAAP Complex | Construction of Warehouse and General Services Building | a) CAAP CY 2019 b) 37,280,973.64 | a) By Contract b) VILLARAM BUILDERS c) 36,673,353.02 | a) 405 CD b) 22 August 2019 c) 30 September 2020 | Paul John A. Ruiz | 88.81% Physical Accomplishment; Revised Target Date of Completion: 10 May 2021 (Due to processing and approval of Variation Order) Issues & Concerns: Revision of Loading Dock due to the existing tree at the location Request at Meralco for the upgrading of existing transformer still waiting for Meralco's schedule. |
| 343 | CAAP Complex | Rehabilitation of Ground Floor Annex Building (OFSAM) | a) CAAP APP 2019 b) 23,330,233.29 | a) By Contract b) Villaram Builders c) 21,756,101.26 | a) 200 C.D. b) 24 May 2019 c) 10 December 2019 | Paul John A. Ruiz | Completed as of 12 March 2020; ADMS- TIT initial inspection prior to final payment: 26 June 2020 For processing of final billing |
| 344 | CAAP Complex | Construction of Covered Walkway | a) CAAP APP 2019 b) 3,276,573.57 | a) By Contract b) ASERON CONSTRUCTION AND SUPPLYS c) 3,495,011.8 | a) 120 C.D. b) 13 December 2019 c) 10 April 2020 | Aprilyn Joy M. Purugganan | Completed as of 09 August 2020 ADMS-TIT initial inspection prior to final payment: 05 November 2020 For processing of final billing. |
| 345 | CAAP Complex | Construction of Communal Toilet | a) CAAP APP 2017 b) 2.3 M | a) By Contract b) FAAA Construction & Trading c) 2,228,399.31 | | Paul John A. Ruiz | Completed as of 28 September 2017 ADMS-TIT final inspection prior to final acceptance: 28 February 2020 With Certificate of Final Acceptance. |
| 346 | CAAP Complex | Improveent of DDG's Office | a) CAAP APP 2017 b) 1,776,952.30 | a) By Contract b) FAAA Construction & Trading c) 1,758,888.88 | | Paul John A. Ruiz | Completed as of 03 October 2017 ADMS-TIT final inspection prior final acceptance: 28 February 2020 With Certificate of Final Acceptance. |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------|---|---|---|--|---|--|
| 347 | CAAP Complex | Improvement of 5th Floor CAAP Admin Bldg. | a) CAAP APP 2017 b) 11.2 M | a) By Contract b) Aseron Construction & Supply c) 10,908,715.70 | a) 200 C.D. b) 30 October 2017 c) 17 May 2018 | Paul John A. Ruiz | Completed as of 18 January 2019 For schedule of ADMS-TIT inspection |
| 348 | CAAP Complex | CAAP Compound Beautification | a) CAAP APP 2015 b) 4.8M | a) By Contract b) Abratique & Associates Philippines c) 4,671,182.29 | | Renne Santiagao/Alfred Sheldon Sevallos | Completed |
| 349 | CAAP Complex | Rehabilitation of 2/F Main Building Right Wing (HR Office) | a) CAAP APP 2015 b) 4.3 M | a) By Contract b) Alvynna Trading & Construction c) 3,752,058.34 | | Jay Bryan C. Torrente | Completed |
| 350 | CAAP Complex | Construction of Multi- Level parking | a) CAAP APP 2015 b) 62.2 M | a) By Contract b) Reed Steel Fabricators, Inc. c) 54,828,727.25 | | Jasper S. Ponce | Completed as of 07 December 2015 ADMS-TIT initial inspection prior to final payment: 16 December 2015 For processing of Final Billing |
| 351 | CAAP Hangar | Proposed Rehabilitation of CAAP Hangar | a) CAAP APP 2017 b) 2.4 M | a) By Contract b) J.C Albason Builders & Supply c) 2,190,676.77 | a) 90 C.D. b) 12 June 2018 c) 10 September 2018 | Paul John A. Ruiz | Completed as of 15 March 2019 For schedule of ADMS-TIT inspection |
| 352 | CAAP Hangar | Improvement of CAAP Hangar | a) CAAP APP 2015 b) 6.5 M | a) By Contract b) Alvynna Trading & Construction c) 5,322,930.61 | | Jay Bryan C. Torrente | Completed |
| 353 | CATC | Construction of Perimeter Rear Fence | a) CAAP APP 2017 b) 7.0 M | a) By Contract b) I.F. Clemente Construction Corporation c) 5,431,003.04 | | Aprilyn Joy M. Purugganan | Completed as 17 uly 2018 100% Financially Paid |
| 354 | CATC | Civil Aviation Training Center Compound Covered Parking | a) CAAP APP 2017 b) 8.6 M | a) By Contract b) TM Abad Construction c) 6,811,479.43 | | Aprilyn Joy M. Purugganan | Completed as of 13 March 2019 ADMS-TIT final inspection prior to final acceptance: 16 June 2020 With Certificate of Final Acceptance |
| 355 | CATC | Rehabilitation of CATC Crash, Fire and Rescue Station (Conversion into CATC Technical Center Building) | a) CAAP APP 2015 b) 24.9 M | a) By Contract b) Villaram Builders c) 22,898,217.82 | | Jasper S. Ponce | Completed as of 15 December 2017 ADMS-TIT final inspection prior to final acceptance: 08 May 2019 with Certificate of Final Acceptance |

| Item No. | Location | Description (as per approved POW) | FUNDING PARTICULARS (Year / Appropriation) | CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount) | PROJECT PROFILE (Duration / Start / Original Completion Date) | Project Engineer/ Resident Engineer | PROJECT STATUS |
|----------|--------------------|---|---|--|--|---|---|
| 356 | Manila Transmitter | Construction of Guest House | a) CAAP APP 2015 b) 7.2 M | a) By Contract b) PDJ Integrated Construction (INTEGCON) c) 6,872,660.00 | | Ferdinand M. Noleal Jay Bryan C. Torrente | Completed |
| 357 | Manila Transmitter | Improvement of Transmitter Building | a) CAAP APP 2015 b) 8.4M | a) By Contract b) Marakesh Enterprises c) 7,167,182.13 | | Ferdinand M. Noleal Jay Bryan C. Torrente | Completed |
| 358 | Manila Transmitter | Construction of ANS Chief's Quarters | a) CAAP APP 2015 b) 6.4 M | a) By Contract b) Adimre Construction c) 5,848,559.47 | | Ferdinand M. Noleal Eva Lazatin Aprilyn Joy M. Purugganan | Completed |
| 359 | Manila Transmitter | Proposed student's Living quarters for Civil Aviation Officer Candidate Program (CAOCP) | a) CAAP APP 2015 b) 15.4 M | a) By Contract b) Villaram Builders c) 13,939,889.25 | | Ferdinand M. Noleal Aprilyn Joy M. Purugganan | Completed |
| 360 | Manila Transmitter | Construction of Security Maintenance Service Road and Drainage System | a) CAAP APP 2015 b) 11.8 M | a) By Contract b) Khan Kon Construction and Development Corp. c) 10,579,114.97 | s) 120 C.D. b) 11 January 2016 c) 10 May 2016 | Ferdinand M. Noleal Jay Bryan C. Torrente | Completed as of 09 May 2016 ADMS-TIT initial inspection prior to final payment: 25 September 2020 For processing of Final Billing |

Prepared by:


MELISSA T. REYES
 Engineer, PMD-ADMS

Checked by:


JASPER S. PONCE
 Acting Division Chief III, PMD-ADMS

Submitted by:


ARNEL F. BORLADO
 Department Manager III, AED- ADMS

Approved by:


LT COL VALENTINO A DIOELA PAF (RET)
 Assistant Director General II, ADMS