



MEMORANDUM	Security Classification UNCLASSIFIED							
FILE:	SUBJECT:							
AC1-LAO2024- 218	Project Status of Area Center I	Project Status of Area Center I as of June 30, 2024						
FOR:	FROM:	DATE:						
NICOLE M. RAMOS Chief, Admin Department THRU:	RONALD V. ESTABILLO Civil Aviation Area Manager, Area I	July 5, 2024						
ATTY. JOHN BEAU B. MASIGLA OIC, Procurement Division	PREPARED BY: ENGR. JOEFFREY B. LAGADON Engineer II, BGM							

REFERENCES:

- 1. Status of Area Center I Projects (CY 2024)
- 2. Status of Area Center I ADMS/DND/DOTR Projects

SUMMARY & BACKGROUND:

3. In compliance to the CAAP Memorandum dated April 19, 2022, respectfully submitting herewith the Status of Projects at Area Center I as of June 30, 2024.

RECOMMENDATION:

4. For your information and reference.

Civil Aviation Area Manager, Area I/

Head, Area Cluster





STATUS OF ADMS/DND/DOTr PROJECTS (CY-2024) for Area Center 1

as of 30^{th} of June, 2024

APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	CONCTRACT	M.P.	CONTRACTOR	DURA-	NOA/NTP	PROJ. STARTED	TARGET DATE	DATE	% OF	REMARKS
APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	AMOUNT		CONTRACT)	TION	NOA/NTP		TARGET DATE	COMPLETED	ON	
						ST. MATTHEW							
						GENERAL							
	Laoag	Improvement / Expansion of		138,370,742.45		CONTRACTOR &	480		March 8, 2024	June 30, 2025		3.31%	On Going
	-	Passenger Terminal Building	ger Terminal Building			DEVELOPMENT							Implementation
						CORPORATION							
						JLP							
						CONSTRUCTION							
						AND SUPPLY							

STATUS OF ADMS/DND/DOTr PROJECTS (CY-2023) for Area Center 1

as of 31st of May, 2024

				CONCTRACT		CONTRACTOR	DURA-				DATE	% OF	
APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	AMOUNT	M.P.	(IF BY	TION	NOA/NTP	PROJ. STARTED	TARGET DATE	COMPLETED	COMPLETI	REMARKS
AFF NO.	Laoag	Laoag International Airport Development Project	ABC	AMOUNT 373,252,967.40		CONTRACT) OCTAGON CONCRETE SOLUTIONS INC./ JJ3 TRADING SUPPLY AND CONSTRUCTION CORP./	TION 300	January 09, 2024		November 03.	COMPLETED	ON DOTr-PMO Office - 28.54% Asphalt Overlay Runway - 0%	On Going Implementation On Going Implementation /
						PREMIUM MEGASTRUCTUR ES, INC. JOINT VENTURE						Provision of Baggage Claim Carousel - 0%	No updated work accomplishment report submitted by the contractor





STATUS OF ADMS/DND/DOTr PROJECTS (CY-2021) for Area Center 1

as of 30th of June, 2024

	AIRPORT	PROJECT DESCRIPTION	ABC	CONCTRACT AMOUNT	M.P.	CONTRACTOR	DURA-		PROJ. STARTED	TARGET DATE	DATE	% OF	
APP NO.						(IF BY		NOA/NTP			COMPLETED	COMPLETI	REMARKS
						CONTRACT)	TION					ON	
	Laoag	Laoag International Airport		91,473,591.38	PB	D.K. JOCSON	360	May 17, 2022	May 17, 2022	May 11, 2023		81.46	On Going
	Ladag	Development Project				CONSTRUCTION							Implementation

STATUS OF MOOE PROJECTS (CY-2024) for Area Center 1

as of 30th of June, 2024

				CONCTRACT AMOUNT		CONTRACTOR	The second secon				DATE	% OF	
APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC		M.P.	(IF BY CONTRACT)	TION	NOA/NTP	PROJ. STARTED	TARGET DATE	COMPLETED	COMPLETI ON	I REMARKS
1712	BAGUIO	OBSTRUCTION REMOVAL AT BAGUIO AIRPORT			SVP								2ND QUARTER / For realignment
1713	LINGAYEN	REPAIR/REPAINTING OF RUNWAY MARKERS AND MARKINGS AT LINGAYEN AIRPORT	380,896.76	332,540.40	SVP	VCD CONSTRUCTION	40	March 21, 2024 / April 5, 2024	April 15, 2024	May 24, 2024			For Payment
1714	VIGAN	REPAIR/REPAINTING OF RUNWAY MARKERS AND MARKINGS AT VIGAN AIRPORT			SVP								Endorsed to BAC
1715	BAGUIO	REPAIR/REPAINTING OF RUNWAY MARKERS AND MARKINGS AT BAGUIO AIRPORT			SVP								Endorsed to BAC
1716	LAOAG	SIPHONING OF SEPTIC TANKS	195,000.00	169,000.00	SVP	MRCD PLUMBING SERVICES	30	April 11, 2024 / May 8, 2024	May 10, 2024	June 8, 2024			For Payment





											Ongoing
		CONSOLIDATED VEGETATION				YDA GARDENING		April 23, 2024 /		January 20	Implementation/
	AREA I	CONTROL FOR AREA I		2,340,000.00	PB		260	-	May 16, 2024	January 30,	For Payment of the
		CONTROL FOR AREA I				SERVICES		May 8, 2024		2025	First
											Implementation
		VEGETATION CONTROL AT									For Payment of the
1717	BAGUIO				SVP						First
		BAGUIO AIRPORT									Implementation
1718	LAOAG	VEGETATION CONTROL AT LAOAG			PB						
		INTERNATIONAL AIRPORT									
		VEGETATION CONTROL AT									For Payment of the
1719	LINGAYEN	LINGAYEN AIRPORT			SVP						First
		ENVOLVE TO VILLE ON T									Implementation
		VEGETATION CONTROL AT									For Payment of the
1720	ROSALES		ROSALES AIRPORT	SVP						First	
		NOSALES FING ON									Implementation
4704		VEGETATION CONTROL AT VIGAN	ION CONTROL AT VIGAN								For Payment of the
1721	VIGAN	AIRPORT			SVP						First
		REHABILITATION OF ARFF			-						 Implementation
1723	BAGUIO	The second state of the se			SVP						For finalization of
	ļ	FACILITY AT BAGUIO AIRPORT REHABILITATION/IMPROVEMEN									 POW
1724	LAOAG	T OF OLD ADMIN BUILDING AT			SVP						 For finalization of
1724	LAUAG	LAOAG AIRPORT			SVP						POW
		REHABILITATION/IMPROVEMEN									
1725	BAGUIO	T OF OLD ADMIN BUILDING AT			SVP						For Approval of
1723	Briddio	BAGUIO AIRPORT			346						POW
		REHABILITATION/IMPROVEMEN									
1726	LAOAG	T OF STAFF HOUSE AT LAOAG			SVP						For finalization and
	2.07.13	AIRPORT] 541	_		_			revision of POW
1727	BAGUIO	REPAIR OF CSIS OFFICE AT			CVD						 2ND QUARTER/For
1/2/	DAGUIO	BAGUIO AIRPORT			SVP						realignment





1728	LAOAG	REPAIR/IMPROVEMENT OF RESTROOMS AT LAOAG AIRPORT			SVP						For finalization of POW
1729	LAOAG	REPAIR/IMPROVEMENT OF NEW ADMIN BUILDING AT LAOAG AIRPORT			PB						For finalization and revision of POW
1730	LAOAG	REHABILITATION/IMPROVEMEN T OF ARFF BUILDING			SVP						Under procurement
1731	LAOAG	REHABILITATION/IMPROVEMEN T OF PERIMETER FENCE AT LAOAG INTERNATIONAL AIRPORT			РВ						Under Post Qualification
1732	LAOAG	REHABILITATION/IMPROVEMEN T OF WAITING AREA AND UNLOADING AREA			РВ						Under Post Qualification
1733	BAGUIO	REPAIR/REHABILITATION OF PERIMETER FENCE			РВ						For finalization of POW
2451	LAOAG	PROVISION OF STOCKROOM, NEW ADMIN BLDG	499,921.12	434,306.54	SVP	YDA BUILDERS & CONSTRUCTION SERVICES	50	April 4, 2024 / April 22, 2024	April 27, 2024	June 15, 2024	Completed/For Inspection
2452	LAOAG	PROVISION OF MATERIAL RECOVERY FACILITY, LAOAG INTL AIRPORT	998,923.35	861,882.57	SVP	TGBUILDERS CONSTRUCTION SERVICES	75	April 4, 2024 / April 22, 2024	April 28, 2024	July 11, 2024	 Ongoing Implementation
2453	LAOAG	PROVISION OF DRAINAGE CANAL COVER, LAOAG INTL AIRPORT			РВ						For Award

Prepared By:

Submitted By:

Noted:

JUNAR R. TOMAS

Firefighter I

JOEFFREY B. MGADON
Engineer II, BGM/FIC

Civil Aviation Area Manager, Area I Head, Cluster Area I