



Republic of the Philippines
CIVIL AVIATION AUTHORITY OF THE PHILIPPINES

MEMORANDUM		SECURITY CLASSIFICATION (IF ANY)
FILE: AC1-LAO2023-004	SUBJECT: Project Status of Area Center I as of January 4, 2023	
FOR: NICOLE M. RAMOS Chief, Admin Department ATTY. JOHN BEAU B. MASIGLAT OIC, Procurement Division	FROM: ATTY. RIZZA JOY S. VALLESTERO Acting Civil Aviation Area Manager, Area I PREPARED BY: ENGR. JOEFFREY B. LAGADON Engineer II, BGM	DATE: January 5, 2023

REFERENCES:

1. Status of Area Center I MOOE Projects (CY 2022)
2. Status of Area Center I ADMS/DND/DOTR Projects

SUMMARY:

3. In compliance to the CAAP Memorandum dated April 19, 2022, respectfully submitting herewith the Status of Projects at Area Center I as of January 4, 2023.

RECOMMENDATIONS:

4. For your information and reference.

COORDINATION

Procurement Concur:


ATTY. RIZZA JOY S. VALLESTERO
Name and Signature of Initiator

Name and Signature



Republic of the Philippines
CIVIL AVIATION AUTHORITY OF THE PHILIPPINES

STATUS OF ADMS/DND/DOTr PROJECTS (CY-2021) for Area Center 1
as of January 04, 2023

APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	CONTRACT AMOUNT	M.P.	CONTRACTOR	DURA-	NOA/NTP	PROJ. STARTED	TARGET DATE	DATE COMPLETED	% OF	REMARKS
						(IF BY CONTRACT)	TION					COMPLETION	
	Laoag	Laoag International Airport Development Project		91,473,591.38	PB	D.K. JOCSON CONSTRUCTION	360	05-17-22	05-17-22	05-11-23		39.48	On Going Implementation

STATUS OF ADMS/DND/DOTr PROJECTS (CY-2022) for Area Center 1
as of December 05, 2022

APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	CONTRACT AMOUNT	M.P.	CONTRACTOR	DURA-	NOA/NTP	PROJ. STARTED	TARGET DATE	DATE COMPLETED	% OF	REMARKS
						(IF BY CONTRACT)	TION					COMPLETION	
0199	Vigan	Improvements of Cyclone Wire Fence with G.I. Pipe Frame Beside Apron and Provision of Barbed Wire Fence with Concrete Post at Runway 02 at Vigan Airport		373,447	SVP	QUIN STERLING CONSTRUCTION, INC.	30	10-18-22/11-07-22	11-10-22	12-09-22	December 07, 2022	100	Completed
	Vigan	PM of Buildings and Other Structures - Relocation of Perimeter Fence and Power Line at Vigan Airport		314,271.88		ASIAN PEARL CONSTRUCTION AND DEVELOPMENT CORPORATION	40	10-21-22/11-10-22	11-14-22	11-23-22	December 09, 2022	100	Completed

STATUS OF ADMS/DND/DOTr PROJECTS (CY-2020) for Area Center 1
as of January 04, 2023

APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	CONTRACT AMOUNT	M.P.	CONTRACTOR	DURA-	NOA/NTP	PROJ. STARTED	TARGET DATE	DATE COMPLETED	% OF	REMARKS
						(IF BY CONTRACT)	TION					COMPLETION	
	Vigan	Vigan Airport Development Project	80,000,000.00	69,608,843.05	PB	Syndtite Construction Corporation	420 days	10-14-2020	10-14-2020	02-28-2022		90.55	On Going Implementation
	Laoag	Laoag International Airport Development Project		320,049,368.80	PB	JOINT VENTURE OF METRO ASIA EXCHANGE AND CREATION CO. AND MONTALBAN CONCRETE AND ASPHALT, INC	300 days	09-20-2021	10-14-2020	01-21-2022	November 29, 2022	100	Completed

STATUS OF MOOE PROJECTS (CY-2022) for Area Center 1
as of January 04, 2023

APP NO.	AIRPORT	PROJECT DESCRIPTION	ABC	CONTRACT AMOUNT	M.P.	CONTRACTOR	DURA-	NOA/NTP	PROJ. STARTED	TARGET DATE	DATE COMPLETED	% OF	REMARKS
						(IF BY CONTRACT)	TION					COMPLETION	
0252	Laoag	Vegetation Control for Laoag	1,500,000	1,150,019.40	PB	OMSI	180	04-11-22/04-26-22	04-30-22	10-26-22	November 04, 2022	100	Completed
0253	Laoag	Repair/Repainting of Runway Markers and Markings for Laoag	1,500,000	915,302.34	PB	YDA Builders & Construction Services	35	10-27-22/11-17-22	11-30-22	12-30-22	December 23, 2022	100	Completed
0254	Baguio	Repair/Repainting of Runway Markers and Markings for Baguio	600,000	440,008.19	SVP	POLO ENGINEERING	30	04-26-22/05-26-22	05-29-22	06-18-22	06-10-22	100	Completed
0255	Baguio	Vegetation Control for Baguio	500,000	200,000.00	SVP	OMSI	180	04-11-22/04-26-22	04-30-22	10-26-22	November 04, 2022	100	Completed
0256	Lingayen	Vegetation Control for Lingayen	350,000	250,000.00	SVP	ELAN GARDEN		03-08-22/03-11-22	03-14-22	05-12-22	March 25, 2022	100	Completed
0257	Lingayen	Repair/Repainting of Runway markers and Markings for Lingayen	325,000	250,000.00	SVP	YDA BUILDERS		03-11-22/03-21-22	03-24-22	04-22-22	March 31, 2022	100	Completed
0258	Vigan	Vegetation Control for Vigan	500,000	200,000.00	SVP	OMSI	180	04-11-22/04-26-22	04-30-22	10-26-22	November 04, 2022	100	Completed
0259	Laoag	Repair/Improvement ARFF Building at Laoag	1,500,000		PB	ASIAN PEARL COSNTRUCTION			08-19-22	11-16-22	November 15, 2022	100	Completed
0261	Laoag	Provision of Service Car Garage at the New Admin Bldg at Laoag	1,000,000		PB								For Endorsement
0262	Lingayen	Repair/Repainting of 5000 Gal Overhead Water Tank at Lingayen	150,000		SVP	VCD CONSTRUCTION		03-09-22/03-17-22	03-21-22	04-14-22	April 08, 2022	100	Completed
0263	Laoag	Preventive Maintenance of Buildings and Other Structures at Laoag	3,000,000		SVP								
	Laoag	Rehabilitation of Baggage Build Up Area at Laoag International Airport		214,486.91	SVP	YDA Builders & Construction Services	15		10-08-22	10-22-22	October 21, 2022	100	Completed
	Laoag	<i>Preventive Maintenance of Buildings and Other Structures at Laoag - Repair of Control Tower</i>	142,324.26	119,315.70	SVP	JB FELIPE	20	06-16-22/07-12-22	07-12-22	08-01-22	September 23, 2022	100	Completed
0264	Baguio	Preventive Maintenance of Buildings and Other Structures at Baguio	300,000		SVP								
0264	Baguio	<i>Preventive Maintenance of Buildings and Other Structures at Baguio - General Repairs of Guard Post for Baguio Airport</i>	299,481	266,229.60	SVP	NOVECON CONSTRUCTION	34	09-20-22/10-12-22	10-16-22	11-18-22	November 04, 2022	100	Completed
	Baguio	<i>Rehabilitation of Airport Perimeter Fence at Baguio Airport</i>		253,137.93	SVP	NOVECON CONSTRUCTION	30	11-11-22/11-20-22	11-20-22	12-19-22	December 05, 2022	100	Completed
	Bacnotan	<i>Demolition of VOR Shelter at Bacnotan</i>		50,000.00	SVP	POLO ENGINEERING AND CONSTRUCTION	10		11-24-22	12-03-22	December 21, 2022	100	Completed