



SUMMARY OF AERODROME DATA

Airport	Category	Critical Aircraft	ICAO Code	Designation	Nearest Equivalent or Higher Category Airport	Runway				Taxiway				Apron			PTB			Tower	
						Dimension	Surface	Obstacles along approach/ departure surface published on AIP	Remarks	Dimension (Length x Width)	Surface	No. Of Taxiway/s	Description	Dimension (Width x Depth)	Surface	No. Of Parking Bay (Stands)	Dimension (sq.m.)	Airconditioning Unit	Toilet Status		
AREA CENTER V																					
With Commercial Flight Operation																					
32	Legazpi	Principal Class I	A320	RPLP	06/24	Panglao	2093 x 45	Asphalt	Presence of Mountain hill at approach 06, Presence of Electrical post at approach 24	200m Displacement at RWY 06; 113m displacement at RWY 24 due to obstruction	200 x 30	Concrete	2	Stubs	355 x 130	Concrete	6	7,184	with ACU	OK	Tower 4-storey
33	Naga	Principal Class I	Turbo-prop (Q400)	RPUN	04/22	Legazpi	1402 x 30	Concrete with Asphalt Overlay	Presence of mountain at approach 22 and cluster of transmission line at approach 04		A - 71 x 20 B - 50 x 55	Concrete with Asphalt Overlay	2	45 degrees	285 x 60	Concrete	3	1,280	with ACU	OK	Tower 5-storey
34	Virac	Principal Class II	A319	RPUV	06/24	Legazpi	1755 x 45	Concrete	Presence of Mountain on both approach 06/24		50 x 18 60 x 18	Concrete	2	1 - Stub 1 - 45 degrees	170 x 80	Concrete	2	1,260	with ACU	Ok	None
35	Masbate	Principal Class II	Q400	RPVJ	04/22	Legazpi	1280 x 30	Concrete with Asphalt Overlay	Oneway approach, Mountain and Antenna at approach 04		10 x 25	Concrete	2	45 degrees	117 x 44	Concrete	2	468	with ACU	Ok	FSS 2 Storey
No Commercial Flight Operation																					
36	Daet	Community	GenAv/ Cessna Caravan or equivalent	RPUD	06/24	Naga	1141 x 30	Asphalt	Presence of Trees and Antenna on approach 06, Clock Tower and Electrical post on approach 24		130 x 20 130 x 20	Asphalt Macadam	2	45 degrees	100 x 60	Concrete	2	607	None	For Rehabilitation	None
37	Bacon	Community	GenAv/ Cessna Caravan or equivalent	RPLZ	01/19	Legazpi	1000 x 30	Macadam	No published obstacle in AIP	Temporay Closed due to damage on RWY Surface (Runway 01/19 Work in Progress)	None	None	None	None	80 x 80	Macadam	2	88 (Terminal Shed)	None	None	FSS 2 Storey
38	Bulan	Community	GenAv	RPUU	03/21	Legazpi	890 (450 x 30 - Concrete; Rest Macadam)	Concrete/ Macadam	No published obstacle in AIP		35 x 23	Macadam	None	None	120 x 80	Macadam	2	88 (Terminal Shed)	None	None	None

* Note: NOTAM issued for **BACON AIRPORT** until February 16, 2022. Exercise Caution during landing/take-off Runway 01/19 Work in Progress (Construction of Line Canal along Runway Shoulder).

* Note: NOTAM issued for **BACON AIRPORT** stating that effective immediately until February 27, 2022. Airport is temporary closed due to damage on Runway Surface (MACADAM).

* Note: NOTAM issued for **NEW BICOL AIRPORT** stating that new dimension/measurement of Taxiway Charlie.