



SUMMARY OF AERODROME DATA

Airport	Category	Critical Aircraft	ICAO Code	Designation	Nearest Equivalent or Higher Category Airport	Runway				Taxiway				Apron			PTB			Tower	
						Dimension	Surface	Obstacles along approach/ departure surface published on AIP	Remarks	Dimension (Length x Width)	Surface	No. Of Taxiway/s	Description	Dimension (Width x Depth)	Surface	No. Of Parking Bay (Stands)	Dimension (sq.m.)	Airconditioning Unit	Toilet Status		
AREA CENTER III																					
With Commercial Flight Operation																					
13	San Jose	Principal Class I	320	RPUH	10/28	NAIA	1836 x 45	Concrete with Asphalt Overlay	No obstacles on both approach surface (10/28)	104m Displacement at RWY 14; 63m displacement at RWY 32 due to obstruction. Asphalt Overlay 2017 - 2020	84 x 18	Concrete	2	45 degrees	*200 x 84 (Apron Usable Dimension 78m x 84m)	Concrete	3	1,700	with ACU	OK	FSS 2-storey
14	Sangley	Principal Class II	Q400	RPLS	07/25	NAIA	2140 x 45	Asphalt	No obstacles on both approach surface (07/25)	AP Temporary Close due to Flooded RWY	30 x 47	Concrete	1	stubs	250 x 120	Concrete	4	750	with ACU	Ok	Tower 6 storey
15	Romblon	Principal Class II	Q400	RPVU	03/21	Caticlan/Kalibo/ San Jose	1318 x 30	Concrete	Presence of hill at approach 03		41 x 18	Concrete	1	stubs	99 x 75	Concrete	2	560	with ACU	Ok	FSS 2 Storey
No Commercial Flight Operation																					
16	Marinduque	Principal Class II	Q400	RPUW	16/34	Romblon	1534 x 30	Concrete	Presence of Coconut Trees on approach 34		60 x 23	Concrete	1	stubs	105 x 60	Concrete	2	560	with ACU	Ok	FSS 2 Storey
17	Plaridel	Community	GenAv	RPUX	17/35	NAIA	805 x 16	Asphalt	Presence of Trees and houses on both approach (17/35)	NOTAM Extension of C0899/21 issued 157m displacement at RWY 17; 180m displacement at RWY 35	31 x 11 (Stub) 25 x 9 (45 deg) 700 x 10 (Parallel)	Asphalt	5	2 - Stub 3 - 45 degrees 1 - Parallel	65 x 50	Concrete	8	312 (For Rehabilitation)	PTB due for rehabilitation	PTB due for rehabilitation	FSS 3 Storey
18	Baler	Community	GenAv/ Cessna Caravan or equivalent	RPUR	05/23	Cauayan	1151 x 30	Concrete	Presence of Trees on approach 23, Mountain on approach 05 but not published in AIP		42 x 18	Concrete	1	stubs	70 x 30	Concrete	2	111	with ACU	Ok	None
19	Iba	Community	GenAv/ Cessna Caravan or equivalent	RPUI	14/32	Subic/ Clark	900 x 18	Concrete/ Asphalt	No published obstacle in AIP		35 x 15	Concrete	2	45 degrees	102 x 30	Concrete	2	162 (Terminal Shed)	None	Ok	None
20	Alabat	Community	GenAv	RPLY	05/23	NAIA	670 x 40	Macadam	No published obstacle in AIP		None	None	None	None	None	None	None	None	None	None	None

*Note: San Jose Airport - Extended NOTAM issued until February 10, 2022. West Taxiway and portion of Apron starting from the western part with dimension of 122m x 84m is closed due to Work in Progress (Reblocking of Apron)

Remarks: East Taxiway Open for Aircraft Operations, Parking Bay 1 and 2 closed, Apron Usable Dimension 78m x 48m.



SUMMARY OF AERODROME DATA

Airport	Category	Critical Aircraft	ICAO Code	Designation	Nearest Equivalent or Higher Category Airport	Runway				Taxiway				Apron			PTB			Tower	
						Dimension	Surface	Obstacles along approach/ departure surface published on AIP	Remarks	Dimension (Length x Width)	Surface	No. Of Taxiway/s	Description	Dimension (Width x Depth)	Surface	No. Of Parking Bay (Stands)	Dimension (sq.m.)	Airconditioning Unit	Toilet Status		
AREA CENTER III																					
21	Jomalig	Community	GenAv	RPLG	05/23	NAIA	890 x 30	Macadam	No published obstacle in AIP		None	None	None	None	None	None	None	None	None	None	
22	Lubang	Community	GenAv/ Cessna Caravan or equivalent	RPLU	17/25	Mamburao/ Calapan	1260 x 30	Asphalt	Presence of Trees on both approach surface (07/25)		37 x 18	Concrete	1	45 degrees	45 x 60	Concrete	1	900 (Ongoing Expansion)	Included in the ongoing expansion of PTB	Included in the ongoing expansion of PTB	None
23	Calapan	Community	GenAv/ Cessna Caravan or equivalent	RPUK	11/29	NAIA	900 x 30	Asphalt	Presence of Coconut Trees on approach 29	Closed until Jan. 26, 2022 due to Work In Progress	None	None	None	None	100 x 50	Macadam	2	105 (Terminal Shed)	None	Ok	None
24	Mamburao	Community	GenAv/ Cessna Caravan or equivalent	RPUM	16/34	San Jose	1300 x 30	Concrete	No published obstacle in AIP		50 x 18	Concrete	2	45 degrees	120 x 54	Concrete	3	350	None	ok	FSS 4 Storey
25	Pinamalayan	Community	GenAv	RPLA	01/19	Calapan	1200 x 15	Concrete with Asphalt Overlay	No published obstacle in AIP	work completed	100 x 18	Concrete with Asphalt	2	45 degrees	150 x 100	Concrete	4	353	None	Ok	FSS 3 Storey
26	Wasig	Community	GenAv	RPLG	07/25	San Jose	1000 x 30	Macadam	No published obstacle in AIP		None	None	None	None	None	None	None	None	None	None	None
27	Casiguran	Community	GenAv	Not yet published in AIP	05/23	Baler	1320 x 30	Concrete	No published obstacle in AIP	Not yet operational	60 x 18	Concrete	1	stubs	140 x 75	Concrete	4	None	None	None	None

*Note: Extended NOTAM C0899/21 issued for **PLARIDEL AIRPORT** until April 18, 2022. Displacement of 157meter of RWY 17 and 180meters of RWY 35 with restrictions of NO TOUCH & GO and NO RELEASE FOR SOLO FLIGHT.

*Note: Extended NOTAM C1038/21 issued for **CALAPAN AIRPORT** until January 26, 2022. Runway 11/29 Closed due Work in Progress (Asphalt Overlay of Runway).

*Note: Cancel NOTAM C1195/21 issued for **PINAMALAYAN AIRPORT** effective immediately due to Work Completed.