



SUMMARY OF AERODROME DATA

Airport	Category	Critical Aircraft	ICAO Code	Designation	Nearest Equivalent or Higher Category Airport	Runway				Taxiway				Apron			PTB			Tower	
						Dimension	Surface	Obstacles along approach/departure surface published on AIP	Remarks	Dimension (Length x Width)	Surface	No. Of Taxiway/s	Description	Dimension (Width x Depth)	Surface	No. Of Parking Bay (Stands)	Dimension (sq.m.)	Airconditioning Unit	Toilet Status		
AREA CENTER VIII																					
With Commercial Flight Operation																					
50	Tacloban	Principal Class I	320	RPVA	18/36	Cebu	2142 x 45	Concrete with Asphalt Overlay	No obstacles on both approach surface (18/36)	Asphalt Overlay - CY 2015	A - 87 x 22 B - 75 x 32	Concrete	2	45 degrees	230 x 80	Concrete	3	3,158	with ACU	OK	Tower 5-storey (with on going 9 Storey Tower)
51	Calbayog	Principal Class II	Q400	RPVC	17/35	Tacloban	2015 x 45	Concrete with Asphalt Overlay	Mountain hill with electric post at approach 17	RWY 17 THR Displaced by 60m. RWY 35 THR Displaced by 29M.	145 x 23	Concrete	1	45 degrees	178 x 87	Concrete	3	4,500	with ACU	Ok	FSS 2 Storey (with on going 9 Storey Tower)
52	Catarman	Principal Class II	Q400	RPVF	04/22	Calbayog	1573 x 30	Concrete with Asphalt Overlay	No obstacles on both approach surface (04/22)	Asphalt Overlay - CY 2019 by DOTr	75 x 18 75 x 18	Concrete	2	45 degrees	140 x 63	Concrete	2	2,187	with ACU	Ok	FSS 2 Storey
No Commercial Flight Operation																					
53	Ormoc	Principal Class II	Q400	RPVO	18/36	Tacloban	2042 x 42		Presence of Trees, Antenna and Electric Post with high Tension at approach 36	270m displacement at Rwy 36	130 x 18	Concrete	1		150 x 80	Concrete	3	2,700	with ACU	Ok	None
54	Maasin	Community	GenAv/ Cessna Caravan or equivalent	RPSM	16/34	Tacloban	1305 x 30	Concrete	No published obstacle in AIP	Extension of issued NOTAM C1273/21 until April 27, 2022 due to WIP; Exercise caution during landing/take-off.	80 x 18	Concrete	2	45 degrees	200 x 100	Concrete	5	1,350	without ACU	Ok	None
55	Borongan	Community	GenAv/ Cessna Caravan or equivalent	RPVW	02/20	Tacloban	1380 x 30	Concrete	No published obstacle in AIP	RWY 02/20; Exercise caution during landing/take-off due to WIP.	85 x 18	Concrete	2	45 degrees	150 x 75	Concrete	4	576	with ACU	Ok	None
56	Biliran	Community	GenAv/ Cessna Caravan or equivalent	RPVQ	13/31	Ormoc	700 x 30	Macadam	No published obstacle in AIP	300m displacement at RWY 13	None	None	None	None	150 x 80	Macadam	3	576 (Ongoing Construction)	Included in the ongoing construction	Ok	None
57	Guiuan	Community	GenAv	RPVG	07/25	Tacloban	2134 x 45	Asphalt	No published obstacle in AIP		60 x 18	Concrete	1	stubs	100 x 45	Concrete	2	270	with ACU	Ok	None
58	Hilongos	Community	GenAv/ Cessna Caravan or equivalent	RPVH	18/36	Tacloban	1000 x 30	Macadam	Presence of trees and electrical post on both approach/departure surfaces		20 x 18	Macadam	1	stubs	80 x 50	Macadam	2	100	None	Ok	None
59	Catbalogan	Community	GenAv/ Cessna Caravan or equivalent	RPVY	13/31	Calbayog	1200 x 30	Concrete	No published obstacle in AIP	60m temporary displacement at RWY 13	None	None	None	None	100 x 60	Concrete	2	96 (Terminal Shed)	None	OK	None

*Note: Extended NOTAM C0943/21 issued for **CALBAYOG AIRPORT** until February 11, 2022. RWY 17 Threshold displaced by 60m. RWY 35 threshold displaced by 29m. Available Runway Length is 2,015m. RWY 17 End Strip is 60m x 150m.

* Extended NOTAM C0942/21 issued for **CATBALOGAN AIRPORT** until February 16, 2022. Runway 13/31 Work in Progress (Construction of Taxiway, Apron and Runway Extension, Removal of Hill Obstruction).

*Extended NOTAM C1040/21 issued for **BILIRAN AIRPORT** stating that effective until March 09, 2022. Available Runway Length is 700 meters. RWY 31 Threshold displaced by 300 meters due WIP (Concreting of RWY - Phase II).

Note : NOTAM issued for **BORONGAN AIRPORT** Exercise caution during landing/take-off due to Work In Progress (WIP) - Extension of Runway until April 11, 2022.

Note : Extension of issued NOTAM C1327/21 for **MAASIN AIRPORT** until April 27, 2022 due to WIP (RWY Strip Grade Correction incl. Slope Protection) Remarks : Exercise caution during landing/take off.

Note : Extension of issued NOTAM C1272/21 for **MAASIN AIRPORT** until April 27, 2022 Airport Temporary Hours of Operation (6:00AM to 12:00NN - Local Time)