SUMMARY OF AERODROME DATA

#	Airport	Category	Critical Aircraft	ICAO Code	Designation	Nearest Equivalent or Higher Category Airport	Runway Dimension	Runway Surface	Obstacles along approach/departure surface published on AIP	Remarks	Taxiway Dimension (Length x Width)	Taxiway Surface	No. Of Taxiway/s	Description	Apron Dimension (Width x Depth)	Apron Surface	No. Of Parking Bay (Stands)	PTB Dimension (sq.m.)	Airconditioning Unit	Toilet Status	Tower
AREA CENTER XI																					
With Commercial Flight Operation																					
75	**Davao**	International	Boeing 747-400/A330	RPMD	05/23	Gensan	3000 x 45	Concrete with Asphalt Overlay	Presence of Antenna & 2 high rise Bldgs at approach 05, presence of antenna at approach 23	Upgraded - 2001	248.5 x 30	Concrete w/ asphalt overlay	2	Stubs	580 x 156	Concrete	9	31,341	with ACU	OK	Tower 10-storey
76	**GenSan**	Principal Class I	A330	RPMR	17/35	Davao	3227 x 45	Concrete	High ground terrain with houses and electrical post built @ approach 35 approximatey 700m from THR 35	Constructed - 1996	269.5 x 23	Concrete	2	Stubs	522 x 153	Concrete	4	8,030	with ACU	OK	Tower 6-storey
77	**Cotabato**	Principal Class I	A320	RPMC	10/28	Davao	1961 x 45	Concrete with Asphalt Overlay	mountain at approach 10 and Antenna at approach 28		A - 62 x 18 B - 62 x 22	Concrete with Asphalt Overlay	2	45Deg	256 x 100	Concrete	4	2,100	with ACU	OK	Tower 5-storey
No Commercial Flight Operation																					
78	**Mati**	Community	GenAv/ Cessna Caravan or equivalent	RPMQ	14/32	Davao	1500 x 36	Concrete	Presence of heavy vegetation on the north approach 14		75 x 18	Concrete	2	45 degrees	150 x 80	Concrete	4	350	None	Ok	None
79	**Mlang**	Community	GenAv/ Cessna Caravan or equivalent	Not yet published in AIP		Cotabato	1660 x 30	Concrete	No published obstacle in AIP	Not yet opeartional	100 x 18	Concrete	1	45 degrees	120 x 100	Concrete	3	420	None	Ok	None
80	**Allah Valley**	Community	GenAv	RPMA	16/34	Cotabato	1340 x 30	Macadam	No published obstacle in AIP		None	None	None	None	None	None	None	None	None	None	None

As of 04 February 2022